

Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600column 04 purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231211015	A. Estimated quantity:	150M3
PO nos.:	20231211019	B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	C. Actual quantity poured	17M3
		D. Difference (C-A)	133M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	25.12.2023	08:35	09:30	09:55	08m3	3746	19200	19150	50			
2	25.12.2023	15:26	16:20	16:45	07m3	4042	16800	16825				
Total:					17m3		36000	35975	50			
Remarks	As per purchase order 150M3 but consumed 17M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.