

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600column 04 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231211015	A. Estimated quantity:	150M3
PO nos.:	20231211019	B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	C. Actual quantity poured	22M3
	Sign of Project Manger	D. Difference (C-A)	128M3

Details of RMC pour

28 DEC 2023

APPROVED BY
PROJECT MANAGER
GVRC PROJECT

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of completion of pouring	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23.12.2023	09:50	10:40	10:55	08m3	3743	19200	19000	200		
2	23.12.2023	12:57	13:50	14:10	07m3	4016	16800	16660	140		
3	23.12.2023	15:20	16:25	16:40	07m3	4020	16800	16700	100		
Total:							52800	52360	440		
Remarks	As per purchase order 150M3 but consumed 22M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site

