

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:E Block	E Block part slab 0 concreting use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	E Block part slab 0 concreting use purpose
Requisition nos.:	20231214028	A. Estimated quantity:	150M3(M20)
PO nos.:	20231215001	B. Requisition quantity:	150M3
	Sign of Admin	C. Actual quantity poured	147M3
	Sign of Project Manger	D. Difference (C-A)	3M3

Details of RMC pour

Sl.	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.12.23	16:49	18:38	19:10	8	0272	19200	19410	+210			
2.	18.12.23	17:10	19:05	19:30	8	0273	19200	19060	-140			
3.	18.12.23	17:00	18:44	11:00	3	0268	7200	7030	-170			
4.	18.12.23	17:17	19:43	20:05	8	0274	19200	19280	+80			
5.	18.12.23	18:32	19:52	20:10	8	0276	19200	19200	0			
6.	18.12.23	19:26	20:19	20:40	8	0278	19200	19490	+290			
7.	18.12.23	18:58	20:05	20:20	8	0277	19200	19260	+60			
8.	18.12.23	19:57	22:59	23:05	8	0280	19200	19110	-90			
9.	18.12.23	20:13	23:13	23:30	8	0281	19200	18810	-390			
10.	18.12.23	20:17	23:35	23:55	8	0279	19200	19260	+60			
11.	18.12.23	20:28	23:44	24:05	8	0282	19200	18670	-530			
12.	18.12.23	20:40	23:55	24:15	8	0283	19200	19050	-150			
13.	18.12.23	23:32	24:17	00:25	8	0285	19200	18840	-360			
14.	19.12.23	23:59	00:44	01:05	8	0286	19200	18790	-410			

19.12.23	00:04	01:08	01:20	8	0287	19200	19030	-170					
19.12.23	00:19	02:19	02:35	8	0288	19200	18960	-240					
19.12.23	01:43	02:49	03:05	8	0289	19200	19440	+240					
18.12.23	10:18	11:27	11:45	8	0524	19200	19180	-20					
19.12.23	10:25	11:42	12:05	8	0525	19200	18970	-230					
20.													
Total:				147		352800	350840	-1960					
Remarks	Po to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

DELIVERY CHALLAN

P-046-20281215001

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0524	Date: 29-12-2023
Delivery Site: MALLAPUR		Truck No: TS08UG4350	Mode: PUMP
S.No:	Description	Qty	Units
1	M 20 RMC	8	Cum
			8
			Remarks

Other Documents Enclosed:


Driver Name: V.KISHAN	
Signature:	

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

Ward No: 14701	for KN INFRA
MODI REALTY MALLAPUR LLP	



9.26	1	9.27	T	9.30	R	TOTAL
0	0	799	410	410	0	
0	0	802	410	410	0	
0	0	800	412	410	0	
0	0	802	672	670	0	
0	0	0	0	0	0	
0	0	0	0	0	0	
0	0	230	232	230	0	
0	0	90	90	90	0	
0	0	0	0	0	0	
0	0	0	0	0	0	
0	0	170	170	170	0	
0	0	0	0	0	0	
0	0	0	0	0	0	
0	0	2	2	2	0	
0	0	0	0	0	0	
0	0	0	0	0	0	

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

ENGINEERS CONCRETE

GLOBAL RMC

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN R.No - 20231215061

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0525	Date: 29-12-2023
MALLAPUR		Truck No: TS08UG4352	
		Mode: PUMP	
S.No:	Description	Qty	Units
2	M 20 RMC	8	Cum
		16	
		Remarks	

Other Documents Enclosed:

1)
2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature	MOD WARD NO 80831229013 30121083	for KN INFRA
--------------------	--	--------------

INWARD
REACTY MALLAPUR LLP
1470201291112

Driver Name: **SRINIVAS REDDY**
Signature:

Authorized Signatory