



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

3759

Date : 24-12-2023

To,

M/s. Gvane Hydrice Realty Private - 20231220020

Vehicle No. : TS30TH4848

S.No.


Grade

PARTICULARS

Qty.

Cum.

Value



INWARD

INWARD No. 3392 Date 27/12/23

M.R.N. No. :

Date :

Received By [Signature]

Signature [Signature]

CRESCENTIA LABS PVT LTD

M.R.N. No.

20231227028

For **R6 Infra**

[Signature]
Authorised Signatory

Receiver's Signature

Company/ firm:	Crescentia Labs Pvt. Ltd.			Block No:	Chemical block columns casting							
Project:	GV ONE			Flat / Villa no:	Slab-4							
Supplier:	R6 Infra			Slab no:	Chemical block columns casting							
Requisition nos:	20231220018			A. Estimated quantity:	770 m3							
PO nos.:	20231220020			B. Requisition quantity:	770m3							
Sign of Security	Sign of Admin	Sign of Project Manager	Sign of Engineer	C. Actual quantity poured	24 cum							
				D. Difference (C-A)	745m3							
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of Project Manager pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27-12-2023	8:30	8:40	9:05	8m3	3769	19,200	18,840	360			
2	27-12-2023	11:55	12:05	13:09	8m3	3774	19,200	19,180	20			
3	27-12-2023	14:00	14:10	14:51	8m3	3778	19,200	19,620	-420			
				Total	24m3		57,600	57,640	-40			
Remarks				Balanced quantity to be delivered later								

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.