

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 column-04 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231211015	A. Estimated quantity:	150M3
PO nos.:	20231211019	B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
		D. Difference (C-A)	129M3

APPROVED BY
02 JAN 2024
I. MADHU
PROJECT MANAGER
GVRC PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	29.12.2023	07:00	08:00	08:20	07m3	3805	16800	16600	200			
2	29.12.2023	10:10	11:10	11:30	07m3	3809	16800	17050				
3	29.12.2023	13:40	14:40	14:55	07m3	3811	16800	17140				
4												
5												
6												
7												
8												
9												
10												
Total:					21m3		50400	50790	200			
Remarks												
As per purchase order 150M3 but consumed 21M3 only.												

