

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231228011	A. Estimated quantity:	80M3
PO nos.:	20231228016	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
	<i>[Signature]</i>	<i>[Signature]</i>	77M3
			D. Difference (C-A)
			03M3

APPROVED BY
02 JAN 2024

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	30.12.2023	11:30	12:30	12:55	08m3	3822	19200	19170	30			
2	30.12.2023	11:50	12:50	13:05	08m3	3823	19200	19190	10			
3	30.12.2023	13:50	14:40	14:55	08m3	3824	19200	19440				
4	30.12.2023	14:50	15:40	15:55	08m3	3825	19200	19340				
5	30.12.2023	15:25	16:20	16:35	08m3	3826	19200	19170	30			
6	30.12.2023	16:20	17:20	17:35	08m3	3827	19200	19340				
7	30.12.2023	16:43	17:43	17:57	07m3	4161	16800	16590	210			
8	30.12.2023	16:40	17:30	17:55	08m3	3828	19200	18960	240			
9	30.12.2023	17:30	18:30	18:55	06m3	4162	14400	14590				
10	30.12.2023	14:00	15:00	15:15	08m3	3831	19200	18960				
Total:					77m3		184800	184750	520			
Remarks		As per purchase order 80M3 but consumed 77M3 only.										

