



GMR Weekly Milestone Report dt 04-01-24.xlsx

Company Name		Modiproperties Pvt Ltd						
Project		GULMOHAR RESDIENCY						
Prepared By		B Menakshi						
Prepared Date		4-Jan-24						
Note: Prepare the statement for all the Flats in the project.								
Block No		Block - A						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	30-Dec-22	occupied
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	23-Jul-22	occupied
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	15-Oct-22	occupied
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	10-Sep-22	occupied
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	1-Jun-23	occupied
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	10-Feb-22	occupied
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	2-Oct-22	occupied
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	10-Oct-22	occupied
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	30-Oct-22	occupied
10	A - 201	N/A	20-10-20	31-01-21				unsold
11	A - 202		20-10-20	06-03-21				Model flat
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22		unsold
13	A - 204		10-10-20	31-01-21				unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	16-Aug-22	occupied
15	A - 206		10-10-20	14-01-21				unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22		Model flat
17	A - 208		20-10-20	06-03-21				unsold
18	A - 209		20-10-20	06-03-21	14-06-21	14-02-22	31-Oct-23	occupied
19	A - 301		05-12-20	27-03-21	25-08-21	01-11-21	31-Aug-23	occupied
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	10-Nov-22	occupied
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	4-Apr-22	occupied
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	26-Oct-22	occupied
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	15-Mar-22	occupied
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	3-Sep-22	occupied
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	23-Oct-22	occupied
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	25-Oct-22	occupied
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	4-Aug-22	occupied
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	20-Dec-22	occupied
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	20-Nov-22	occupied
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	15-Oct-22	occupied
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	15-Aug-22	occupied
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	15-Apr-22	occupied
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	14-Sep-22	occupied
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	10-Oct-22	occupied
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	10-Sep-22	occupied
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	15-Oct-23	occupied
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	15-Oct-22	occupied
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	10-Dec-22	occupied
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	10-Nov-22	occupied
40	A - 504		21-02-21	23-06-21	20-10-21	05-02-22	22-Sep-22	occupied
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	9-Dec-22	occupied
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	11-Nov-22	occupied
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	25-Aug-22	occupied
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	10-Sep-22	occupied
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22		

Certified By

Asst. Eng. Adrain
MODIPROPERTIES PVT. LTD.

APPROVED BY

PROJECT MANAGER

GMR Weekly Milestone Report dt 04-01-24.xlsx

Company Name		Modiproperties Pvt Ltd							
Project		GULMOHAR RESIDENCY							
Prepared By		B.Menakshi							
Prepared Date:		4-Jan-24							
Note: Prepare the statement for all the Flats in the project.									
Block No		Block -B							
							</		

Certified By


Asst. Eng / Admin
MODI REALTYMALLAPUR LLP

Company Name		Modi Properties Pvt Ltd						
Project		GULMOHAR RESIDENCY						
Prepared By		B Menakshi						
Prepared Date:		4-Jan-24						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - C						
					Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)			
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage III completion date	Date of physical possession		Remarks
1	C - 101	12-03-21	13-09-21	30-11-21	16-12-22	10-08-2023		
2	C - 102	12-03-21	13-09-21	30-11-21	12-12-22	06-05-2023	03-07-2023	handover
3	C - 103	12-03-21	08-09-21	30-11-21	12-12-22	06-05-2023	07-09-2023	handover
4	C - 104	12-03-21	08-09-21	30-11-21	06-05-2023	23-06-2023	13-09-2023	handover
5	C - 105	12-03-21	08-09-21	30-11-21	16-12-22	23-06-2023		
6	C - 106	12-03-21	13-09-21	30-11-21	12-12-22	30-06-2023		
7	C - 107	12-03-21	13-09-21	30-11-21	16-12-22	06-09-2023	02-09-2023	handover
8	C - 201	12-03-21	20-10-21	04-01-22				unsold
9	C - 202	12-03-21	20-10-21	04-01-22				unsold
10	C - 203	12-03-21	10-10-21	04-01-22				unsold
11	C - 204	12-03-21	10-10-21	04-01-22	13-09-2023	15-11-2023		
12	C - 205	12-03-21	20-10-21	04-01-22				unsold
13	C - 206	12-03-21	20-10-21	04-01-22				unsold
14	C - 207	12-03-21	20-10-21	04-01-22	23-02-2023	13-09-2023		
15	C - 301	12-03-21	26-11-21	26-02-22	21-12-22	09-08-2023		
16	C - 302	12-03-21	26-11-21	26-02-22				unsold
17	C - 303	12-03-21	26-11-21	26-02-22				unsold
18	C - 304	12-03-21	26-11-21	26-02-22	21-12-22	25-11-2023	24-12-2023	
19	C - 305	12-03-21	26-11-21	26-02-22	21-12-22	19-07-2023		
20	C - 306	12-03-21	26-11-21	26-02-22	21-12-22	23-06-2023	20-12-2023	handover
21	C - 307	12-03-21	26-11-21	26-02-22	06-09-2023	06-09-2023	27-09-2023	handover
22	C - 401	12-03-21	22-01-07	14-03-22	09-01-23	09-08-2023	24-12-2023	handover
23	C - 402	12-03-21	22-01-07	14-03-22	09-01-23	05-07-2023		
24	C - 403	12-03-21	21-12-21	14-03-22	09-01-23	05-07-2023		
25	C - 404	12-03-21	21-12-21	14-03-22	15-04-2023	25-11-2023		
26	C - 405	12-03-21	21-12-21	14-03-22	09-01-23	05-07-2023		
27	C - 406	12-03-21	22-01-07	14-03-22	09-01-23	05-07-2023		
28	C - 407	12-03-21	22-01-07	14-03-22	09-01-23	05-07-2023		
29	C - 501	12-03-21	10-02-22	28-04-22	30-03-2023	19-07-2023	11-10-2023	handover
30	C - 502	12-03-21	10-02-22	28-04-22				unsold
31	C - 503	12-03-21	10-02-22	14-03-22				unsold
32	C - 504	12-03-21	10-02-22	14-03-22	10-09-2023	25-11-2023		
33	C - 505	12-03-21	10-02-22	28-04-22	30-03-2023	19-05-2023	27-06-2023	handover
34	C - 506	12-03-21	10-02-22	28-04-22	30-03-2023	25-11-2023		
35	C - 507	12-03-21	10-02-22	16-04-22	14-04-2023	10-10-2023	15-12-2023	handover
36	C - 601	12-03-21	08-06-22	25-08-22	10-09-2023	15-11-2023		
37	C - 602	12-03-21	15-04-22	01-08-22				unsold
38	C - 603	12-03-21	03-03-22	15-06-22				unsold
39	C - 604	12-03-21	03-03-22	15-06-22	30-03-2023	28-06-2023	15-11-2023	handover
40	C - 605	12-03-21	03-03-22	15-06-22	30-03-2023	06-09-2023		
41	C - 606	12-03-21	15-04-22	28-07-22	06-09-2023	27-09-2023	01-11-2023	handover
42	C - 607	12-03-21	08-06-22	01-08-22	30-03-2023	28-09-2023		


Certified By



Asst. Eng / Admin

MODI REALTY MALLAPUR LLP

APPROVED BY




PROJECT MANAGER

Company Name		Modi Properties Pvt Ltd						
Project		GULMOHAR RESIDENCY						
Prepared By		B. Menakshi						
Prepared Date:		4-Jan-24						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - D						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	D - 101	08-06-21	28-07-21	01-08-22				ANA not received.
2	D - 102	08-06-21	28-07-21	14-02-22				unsold
3	D - 103	12-03-21	25-07-21	04-01-22	02-01-2023	10-04-2023		
4	D - 104	12-03-21	25-07-21	04-01-22	20-11-2023	22-11-2023		
5	D - 105	12-03-21	25-07-21	04-01-22	04-01-2023	31-01-23	28-07-2023	
6	D - 106	12-03-21	25-07-21	04-01-22	06-02-2022	31-01-23	06-07-2023	
7	D - 107	08-06-21	28-07-21	14-02-22	23-01-2023	31-0-23	14-08-2023	
8	D - 108	08-06-21	28-07-21	14-02-22	06-02-2022	23-01-23	14-06-2023	
9	D - 201	08-06-21	18-08-21	14-02-22				mortgage
10	D - 202	08-06-21	18-08-21	14-02-22				mortgage
11	D - 203	12-03-21	18-08-21	14-02-22				mortgage
12	D - 204	12-03-21	18-08-21	14-02-22				mortgage
13	D - 205	12-03-21	18-08-21	14-02-22	23-01-2023	02-03-2023		
14	D - 206	12-03-21	18-08-21	14-02-22				mortgage
15	D - 207	08-06-21	18-08-21	14-02-22				mortgage
16	D - 208	08-06-21	18-08-21	14-02-22	07-07-2022	30-12-22	24-08-2023	
17	D - 301	08-06-21	08-09-21	14-03-22	15-09-2022	08-02-23	10-12-2023	
18	D - 302	08-06-21	08-09-21	14-03-22	07-07-2022	20-12-22	05-08-2023	
19	D - 303	12-03-21	08-09-21	14-03-22	07-07-2022	20-12-22		
20	D - 304	12-03-21	08-09-21	14-03-22	30-12-2022	31-03-2023	05-12-2023	
21	D - 305	12-03-21	08-09-21	14-03-22	07-07-2022	19-09-2023		
22	D - 306	12-03-21	08-09-21	14-03-22	09-08-2022	20-12-22		
23	D - 307	08-06-21	08-09-21	14-03-22	09-08-2022	07-01-23	18-06-2023	
24	D - 308	08-06-21	08-09-21	14-03-22	07-10-2022	15-01-23		
25	D - 401	08-06-21	27-09-21	18-05-22	07-09-2022	16-01-23	21-10-2023	
26	D - 402	08-06-21	27-09-21	18-05-22	09-08-2022	20-12-22	27-04-2023	
27	D - 403	12-03-21	27-09-21	18-05-22	15-09-2022	20-12-22	22-Jun-23	
28	D - 404	12-03-21	27-09-21	18-05-22	07-09-2022	17-01-23		
29	D - 405	12-03-21	27-09-21	18-05-22	15-09-2022	31-03-2023		
30	D - 406	12-03-21	27-09-21	18-05-22	07-09-2022	20-12-22	22-07-2023	
31	D - 407	08-06-21	27-09-21	18-05-22	11-08-2022	08-02-23	28-07-2023	
32	D - 408	08-06-21	27-09-21	18-05-22	29-10-2022	31-03-2023		
33	D - 501	08-06-21	20-10-21	01-06-22	15-09-2022	31-03-2023	11-11-2023	
34	D - 502	08-06-21	20-10-21	05-06-22	29-10-22	31-03-2023	30-11-2023	
35	D - 503	12-03-21	20-10-21	05-06-22	29-10-22	30-12-22	27-05-2023	
36	D - 504	12-03-21	20-10-21	05-06-22	10.11.22	18-02-23	23-06-2023	
37	D - 505	12-03-21	20-10-21	05-06-22	26-01-23	31-03-2023		
38	D - 506	12-03-21	20-10-21	05-06-22	15-09-22	31-01-23	6-Jun-23	
39	D - 507	08-06-21	20-10-21	01-06-22	25-11-22	18-02-23	21-09-2023	
40	D - 508	08-06-21	20-10-21	01-06-22	15.11.22	18-04-2023	14-08-2023	
41	D - 601	08-06-21	14-11-21	01-08-22	26-12-22	31-03-2023		
42	D - 602	08-06-21	14-11-21	25-07-22	02-02-2023	31-03-2023	25-10-2023	
43	D - 603	12-03-21	14-11-21	25-07-22	26-12-22	31-03-2023		
44	D - 604	12-03-21	14-11-21	01-08-22	26-12-22	31-03-2023		
45	D - 605	12-03-21	14-11-21	25-07-22	07-01-23	31-03-2023	29-08-2023	
46	D - 606	12-03-21	14-11-21	01-08-22				unsold
47	D - 607	08-06-21	14-11-21	01-08-22				unsold
48	D - 608	08-06-21	14-11-21	25-07-22	26-12-22	31-03-2023		

Certified By


 Asst. Eng/Admin
 MODI REALTY MALLAPUR LLP

APPROVED BY


 PROJECT MANAGER


Company Name		Modi Properties Pvt Ltd							
Project		GULMOHAR RESIDENCY							
Prepared By		B. Menakshi							
Prepared Date		4-Jan-24							
Note: Prepare the statement for all the Flats in the project.									
Block No		Block - E							
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks	
1	E - 101	22-10-2023						Column-1	centering work in progress
2	E - 102	22-10-2023						Column-1	centering work in progress
3	E - 103	22-10-2023						Column-1	centering work in progress
4	E - 104	22-10-2023						Column-1	centering work in progress
5	E - 105	22-10-2023						Column-1	centering work in progress
6	E - 106	22-10-2023						Column-1	centering work in progress
7	E - 107	22-10-2023						Column-1	centering work in progress
8	E - 201	22-10-2023						Column-1	centering work in progress
9	E - 202	22-10-2023						Column-1	centering work in progress
10	E - 203	22-10-2023						Column-1	centering work in progress
11	E - 204	22-10-2023						Column-1	centering work in progress
12	E - 205	22-10-2023						Column-1	centering work in progress
13	E - 206	22-10-2023						Column-1	centering work in progress
14	E - 207	22-10-2023						Column-1	centering work in progress
15	E - 301	22-10-2023						Column-1	centering work in progress
16	E - 302	22-10-2023						Column-1	centering work in progress
17	E - 303	22-10-2023						Column-1	centering work in progress
18	E - 304	22-10-2023						Column-1	centering work in progress
19	E - 305	22-10-2023						Column-1	centering work in progress
20	E - 306	22-10-2023						Column-1	centering work in progress
21	E - 307	22-10-2023						Column-1	centering work in progress
22	E - 401	22-10-2023						Column-1	centering work in progress
23	E - 402	22-10-2023						Column-1	centering work in progress
24	E - 403	22-10-2023						Column-1	centering work in progress
25	E - 404	22-10-2023						Column-1	centering work in progress
26	E - 405	22-10-2023						Column-1	centering work in progress
27	E - 406	22-10-2023						Column-1	centering work in progress
28	E - 407	22-10-2023						Column-1	centering work in progress
29	E - 501	22-10-2023						Column-1	centering work in progress
30	E - 502	22-10-2023						Column-1	centering work in progress
31	E - 503	22-10-2023						Column-1	centering work in progress
32	E - 504	22-10-2023						Column-1	centering work in progress
33	E - 505	22-10-2023						Column-1	centering work in progress
34	E - 506	22-10-2023						Column-1	centering work in progress
35	E - 507	22-10-2023						Column-1	centering work in progress
36	E - 601	22-10-2023						Column-1	centering work in progress
37	E - 602	22-10-2023						Column-1	centering work in progress
38	E - 603	22-10-2023						Column-1	centering work in progress
39	E - 604	22-10-2023						Column-1	centering work in progress
40	E - 605	22-10-2023						Column-1	centering work in progress
41	E - 606	22-10-2023						Column-1	centering work in progress
42	E - 607	22-10-2023						Column-1	centering work in progress

Certified By



Asst. Eng / Admin
MODI REALTY MALLAPUR LLP


APPROVED BY




PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd						
Project		GULMOHAR RESIDENCY						
Prepared By		B Menakshi						
Prepared Date:		4-Jan-24						
Note: Prepare the statement for all the Flats in the project								
Block No		Block - F						

Certified By


 Asst. Eng / Admin
 MODI REALTY MALLAPUR LLP

APPROVED BY


 PROJECT MANAGER


Company Name		Modiproperties Pvt Ltd						
Project		GULMOHAR RESIDENCY						
Prepared By		B Menakshi						
Prepared Date		4-Jan-24						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - G						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	G - 101	06-03-21	25-08-21	14-03-22	20-12-22	09-08-2023		Unsold
2	G - 102	27-03-21	30-08-21	28-02-22				
3	G - 103	14-06-21	30-08-21	28-02-22	31-03-2023	28-07-2023		
4	G - 104	14-06-21	30-08-21	14-03-22	20-12-22	28-07-2023		Unsold
5	G - 105	27-03-21	30-08-21	28-02-22				Unsold
6	G - 106	06-03-21	25-08-21	14-03-22				
7	G - 107	06-03-21	25-08-21	18-05-22	20-12-22	09-08-2023		mortgage
8	G - 201	06-03-21	19-10-21	27-04-22				mortgage
9	G - 202	27-03-21	19-10-21	25-06-22				mortgage
10	G - 203	14-06-21	19-10-21	27-04-22				mortgage
11	G - 204	14-06-21	19-10-21	27-04-22				mortgage
12	G - 205	27-03-21	19-10-21	15-05-22				mortgage
13	G - 206	06-03-21	19-10-21	15-05-22	20-12-22	13-07-2023		
14	G - 207	06-03-21	19-10-21	15-05-22	14-02-2023	21-07-2023	05-11-2023	
15	G - 301	06-03-21	26-10-21	25-03-22	14-02-2023	09-08-2023		
16	G - 302	27-03-21	26-10-21	14-03-22	14-02-2023	28-07-2023		
17	G - 303	14-06-21	26-10-21	14-03-22	26-04-2023	22-12-2023		
18	G - 304	14-06-21	26-10-21	25-03-22	14-02-2023	28-07-2023	10-04-2023	
19	G - 305	27-03-21	26-10-21	14-03-22	31-03-2023	04-12-2023		
20	G - 306	06-03-21	26-10-21	25-03-22	14-02-2023	09-08-2023		
21	G - 307	06-03-21	26-10-21	25-03-22	31-03-2023	28-07-2023		
22	G - 401	06-03-21	10-11-21	15-05-22	19-09-2023	19-09-2023		
23	G - 402	27-03-21	10-11-21	25-06-22	31-03-2023	13-07-2023		
24	G - 403	14-06-21	10-11-21	25-06-22	26-04-2023	15-12-2023		
25	G - 404	14-06-21	10-11-21	25-06-22	31-03-2023	21-07-2023		
26	G - 405	27-03-21	10-11-21	25-06-22	31-03-2023	09-08-2023		
27	G - 406	06-03-21	10-11-21	25-06-22	31-03-2023	13-07-2023		
28	G - 407	06-03-21	10-11-21	25-06-22	31-03-2023	21-07-2023		
29	G - 501	06-03-21	22-12-21	16-07-22	12-04-2023	22-11-2023		
30	G - 502	27-03-21	22-12-21	16-07-22	31-03-2023	09-08-2023		
31	G - 503	14-06-21	22-12-21	16-07-22	31-03-2023	22-08-2023		
32	G - 504	14-06-21	22-12-21	16-07-22	31-03-2023	21-09-2023		
33	G - 505	27-03-21	22-12-21	16-07-22	31-03-2023	22-11-2023		
34	G - 506	06-03-21	22-12-21	16-07-22	31-03-2023	22-11-2023		
35	G - 507	06-03-21	22-12-21	01-08-22	31-03-2023	19-09-2023		
36	G - 601	06-03-21	14-02-22	16-07-22				Unsold
37	G - 602	27-03-21	14-02-22	16-07-22				
38	G - 603	14-06-21	14-02-22	16-07-22	01-04-2023	19-09-2023		
39	G - 604	14-06-21	14-02-22	16-07-22	01-04-2023	19-09-2023		
40	G - 605	27-03-21	14-02-22	16-07-22				Unsold
41	G - 606	06-03-21	14-02-22	16-07-22				Unsold
42	G - 607	06-03-21	14-02-22	01-08-22	01-04-2023	09-08-2023		

Certified By



Asst. Eng / Admin
MODI REALTY MALLAPUR LLP

APPROVED BY



PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd							
Project		GULMOHAR RESIDIENCY							
Prepared By		B.Menakshi							
Prepared Date:		4-Jan-24							
Note: Prepare the statement for all the Flats in the project.									
Block No		Block - H							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks	
1	H - 101	24-12-21	09-06-22	03-05-2023				Stage-II works under progress	
2	H - 102	24-12-21	09-06-22	03-05-2023				unsold	
3	H - 103	24-12-21	09-06-22	03-05-2023				unsold	
4	H - 104	24-12-21	09-06-22	03-05-2023				Stage-I work under progress	
5	H - 105	24-12-21	09-06-22	28-06-2023	15-12-2023			Stage-III works under progress	
6	H - 106	24-12-21	09-06-22	03-05-2023				unsold/Mortgage	
7	H - 107	24-12-21	09-06-22	03-05-2023				unsold/Mortgage	
8	H - 201	24-01-22	16-07-22	03-05-2023				unsold/Mortgage	
9	H - 202	24-01-22	23-07-22	03-05-2023				unsold/Mortgage	
10	H - 203	24-01-22	20-06-22	03-05-2023				Stage-III works under progress	
11	H - 204	24-01-22	20-06-22	03-05-2023	10-11-2023			unsold/Mortgage	
12	H - 205	24-01-22	20-06-22	03-05-2023				unsold/Mortgage	
13	H - 206	24-01-22	23-07-22	03-05-2023				Stage-III works under progress	
14	H - 207	24-01-22	16-07-22	15-07-2023	06-11-2023			Stage-II work under progress	
15	H - 301	24-01-22	26-08-22	25-05-2023				unsold/Mortgage	
16	H - 302	24-01-22	26-08-22	25-05-2023				newly sold ANA to be received	
17	H - 303	24-01-22	26-08-22	02-06-2023				Stage-III works under progress	
18	H - 304	24-01-22	23-07-22	25-05-2023	10-11-2023				
19	H - 305	24-01-22	23-07-22	25-05-2023	10-11-2023	15-12-2023			
20	H - 306	24-01-22	23-07-22	28-06-2023	10-11-2023	15-12-2023		Stage-II works under progress	
21	H - 307	24-01-22	26-08-22	25-05-2023				Stage-II work under progress	
22	H - 401	24-01-22	25-09-22	28-06-2023				Stage-II work under progress	
23	H - 402	24-01-22	25-09-22	28-06-2023				unsold	
24	H - 403	24-01-22	08-08-22	28-06-2023	22-12-2023			Stage-II work under progress	
25	H - 404	24-01-22	08-08-22	28-06-2023				Stage-II works under progress	
26	H - 405	24-01-22	08-08-22	28-06-2023				Stage-II works under progress	
27	H - 406	24-01-22	25-09-22	28-06-2023	22-12-2023			Stage-II work under progress	
28	H - 407	24-01-22	25-09-22	28-06-2023				Stage-II work under progress	
29	H - 501	24-01-22	25-10-22	11-05-2023				Stage-II work under progress	
30	H - 502	24-01-22	25-10-22	28-06-2023				unsold	
31	H - 503	24-01-22	30-08-22	28-06-2023				Stage-I work under progress	
32	H - 504	24-01-22	30-08-22	28-06-2023				Stage-I work under progress	
33	H - 505	24-01-22	30-08-22	28-06-2023				Extra specs not received	
34	H - 506	24-01-22	25-10-22	28-06-2023				Stage-I work under progress	
35	H - 507	24-01-22	25-10-22	28-06-2023				Stage-II work under progress	
36	H - 601	24-01-22	10-12-22	15-07-2023				unsold	
37	H - 602	24-01-22	10-12-22	28-06-2023				unsold	
38	H - 603	24-01-22	01-10-22	28-06-2023				Stage-II work under progress	
39	H - 604	24-01-22	01-10-22	28-06-2023				Stage-II work under progress	
40	H - 605	24-01-22	01-10-22	28-06-2023				unsold	
41	H - 606	24-01-22	10-12-22	15-07-2023				Stage-II work under progress	
42	H - 607	24-01-22	10-12-22	28-06-2023					

Certified By

Asst. Eng. Admin
MODI REALTY MALLAPUR LLP

APPROVED BY

PROJECT MANAGER