

Company/ firm:		Crescentia Labs Pvt. Ltd.				Block No:		Southern block slab-4 casting				
Project:		GV ONE				Plot / Villa no:		Slab-4				
Supplier:		R6 InfracM25				Slip no:		4				
Requisition nos:		20231220018				Estimated quantity:		770 m3				
PO nos.:		20231220020				Requisition quantity:		770m3				
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity poured		24 used on (27-12-23), 371m3				
				S.V. S. 11/01/2024		D. Difference (C-A)		375m3				
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06-01-2024	7:10	7:20	7:47	8m3	3893	19,200	18,910	290			
2	06-01-2024	7:06	7:15	7:58	7m3	4254	16,800	16,980	-180			
3	06-01-2024	7:18	7:27	8:02	7m3	4255	16,800	16,470	330			
4	06-01-2024	7:25	7:35	8:16	8m3	3894	19,200	18,920	280			
5	06-01-2024	7:38	7:48	8:30	7m3	3895	16,800	16,610	190			
6	06-01-2024	7:50	8:01	8:38	8m3	3896	19,200	18,880	320			
7	06-01-2024	8:04	8:13	8:46	7m3	4256	16,800	16,490	310			
8	06-01-2024	8:07	8:15	9:16	7m3	3897	16,800	16,650	150			
9	06-01-2024	8:45	8:55	9:29	8m3	3899	19,200	18,860	340			
10	06-01-2024	9:19	9:29	10:10	8m3	3901	19,200	18,860	340			
11	06-01-2024	8:26	8:35	9:14	8m3	3898	19,200	19,140	60			
12	06-01-2024	9:58	10:08	10:46	8m3	3903	19,200	18,440	760			
13	06-01-2024	9:40	9:50	10:59	8m3	3902	19,200	18,710	490			
14	06-01-2024	10:17	10:27	11:03	8m3	3904	19,200	19,160	40			
15	06-01-2024	10:46	10:55	11:29	7m3	4262	16,800	16,920	-120			
16	06-01-2024	10:57	11:07	11:43	8m3	3906	19,200	18,980	220			
17	06-01-2024	11:16	11:25	11:54	7m3	4265	16,800	16,380	420			
18	06-01-2024	11:05	11:14	11:56	7m3	4264	16,800	16,490	310			
19	06-01-2024	11:15	11:25	12:00	8m3	3907	19,200	19,060	140			
20	06-01-2024	12:30	12:40	13:16	8m3	3909	19,200	18,910	290			
21	06-01-2024	12:52	13:01	13:36	8m3	3910	19,200	19,350	-150			
22	06-01-2024	13:10	13:20	14:01	8m3	3911	19,200	19,160	40			

[illegible]



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date : 6/01/24

D.C. No. :

3893

To,

GV ONE

POND: - 20231290020

M/s.

Vehicle No. : TS30TA5505

THURKAPALLY

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

1 M25

8m³

8m³

PUMP

INWARD

Inward No: 3434 Dt: 6/1/24

MRN No:

Dt:

Received By: V

Sign: H

m.r.n: 2023-010

For **R6 Infra**

Receiver's Signature CRESCENTIALABS PVT LTD

Authorised Signatory