

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards F Block upper basement grade slab purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards F Block upper basement grade slab purpose
Requisition nos.:	20231227036	A. Estimated quantity:	70M3(M10)
PO nos.:	20231227053	B. Requisition quantity:	70M3
	Sign of Admin	Sign of Project Manager	
			D. Difference (C-A)
			53M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.01.24	12:17	15:23	15:40	7	0093	16800	16300	-500			
2.	08.01.24	15:08	17:53	18:05	7	0101	16800	16160	-640			
3.	08.01.24	17:11	18:22	18:40	3	0105	7200	6890	-310			
4.												
5.												
6.												
7.												
Total:					17		40800	39350	-1450			
Remarks												
Po not to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : knintra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY
D.C. No: 0105
Date: 08-01-2024

Delivery Site: MALLAPUR
Truck No: TS08UG5054
Mode: DUMP

S.No:	Description	Qty	Units	Cum. Qty	Remarks
-------	-------------	-----	-------	----------	---------

3	M-10 RMC	3	Cum	17	-
---	----------	---	-----	----	---

Other Documents Enclosed:

Driver Name: D.SANTOSH KUMAR

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

Authorised Signatory

for KN INFRA

GLOBAL RMC
ENGINEERS CONCRETE

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0101		Date: 08-01-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4349		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-10 RMC	7	Cum	14	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: VINAY		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			INWARD MODI REALTY MALLAPUR LLP Ward No. 14832 DL 08/01/24 80240188010		for KN INFRA
Customer Signature					Authorised Signatory

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

F.O NO - 20231227053

Customer Name: GULMOHAR RESIDENCY

D.C. No: 0093 Date: 08-01-2024

Delivery Site: MALLAPUR

S.No:	Description	Qty	Units	Cum. Qty	Remarks
-------	-------------	-----	-------	----------	---------

1	M-10 RMC	7	Cum	7	-
---	----------	---	-----	---	---

Other Documents Enclosed:

Driver Name: SAIDULU
Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

Authorised Signatory

for KN INFRA

INWARD
GOOD REALTY MALLAPUR LLP
MRN NO: 14818
D.O: 08/01/24
308440106010

Received By: Sign