

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:E Block	Towards f block upper basement laying purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards f block upper basement laying purpose
Requisition nos.:	20240106007	A. Estimated quantity:	52M3(M10)DLC
PO nos.:	20240106013	B. Requisition quantity:	52M3
	Sign of Admin	C. Actual quantity poured	22M3
	Sign of Project Manager	D. Difference (C-A)	30M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10.01.24	12:19	13:05	13:25	9	0162	21600	20240	-1360			
2.	10.01.24	15:03	15:41	16:10	13	0172	31200	29350	-1850			
3.												
4.												
5.												
6.												
7.												
8.												
Total:					22		52800	49590	-3210			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapilly (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0162		Date: 10-01-2024					
Delivery Site: MALLAPUR		Truck No: TS08UK3105		Mode: DUMP					
S.No:	Description	Qty	Units	Cum. Qty	Remarks				
1	M 10 RMC	9	Cum	9	-				
Other Documents Enclosed:									
1) <table border="1"><tr><td colspan="2">Driver Name: RAJESH</td></tr><tr><td colspan="2">Signature:</td></tr></table>						Driver Name: RAJESH		Signature:	
Driver Name: RAJESH									
Signature:									
2) <table border="1"><tr><td colspan="2">For Office use only</td></tr><tr><td colspan="2">Signature:</td></tr></table>						For Office use only		Signature:	
For Office use only									
Signature:									
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons. INWARD									
Received above material in good condition									
Ward No. 14848 on 10/01/24									
Customer Signature									
Authorized Signatory									

Received By: **922024007** Sign:

Survey No: 294, Ramapilly (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0172**

Date: **10-01-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UK3105** Mode: **DUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 10 RMC	13	Cum	22	-

Other Documents Enclosed:

- 1)
- 2)

For Office use only

Driver Name: **RAJESH**

Signature:

Note: No alterations will be accepted without supplier &

Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

for KN INFRA

Authorized Signatory

INWARD

MODI REALTY MALLAPUR LLP

Ward No 4859 0101/24

20240110007

Received By.....

Sign.