

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:E Block	E Block columns 1 concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	E Block columns 1 concreting purpose
Requisition nos.:	20231227021	A. Estimated quantity:	50M3(M25)
PO nos.:	20231227036	B. Requisition quantity:	50M3
	Sign of Admin	C. Actual quantity poured	50M3
	Sign of Project Manger	D. Difference (C-A)	0M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.12.23	09:25	11:24	11:35	8	0602	19200	19070	-130			
2.	31.12.23	10:45	14:17	14:30	8	0603	19200	19220	+20			
3.	31.12.23	13:51	16:16	16:45	5.5	0611	13200	13300	+100			
4.	05.01.24	09:45	11:20	11:45	8	0036	19200	18930	-270			
5.	05.01.24	10:01	12:59	01:15	8	0037	19200	19100	-100			
6.	05.01.24	12:48	15:02	15:25	6	0042	14400	14310	-90			
7.	05.01.24	14:51	17:00	17:30	3.5	0044	8400	8750	+350			
8.	11.01.24	11:49	15:06	15:25	3	0193	7200	7050	-150			
Total:					50		120000	119730	-270			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

20231229036

121030

Survey No: 294, Ramapally (V), Keesara(M)
Medhel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0193	Date: 11-01-2024
Delivery Site: MALLAPUR		Truck No: TS08UG5055	Mode: DUMP
S.No:	Description	Qty	Units
1	M-25 RMC	3	Cum
Other Documents Enclosed:		For Office use only	
1) 2)		Driver Name: PRABHAKAR	Signature:
Note: No alterations will be accepted without supplier & Customer Signatures along with reasons			
Received above material in good condition			
MRN NO: 808011004			
Customer Signature		Authorized Signatory for KN INFRA	