

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 lift-04 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231226023	A. Estimated quantity:	50M3
PO nos.:	20231226034	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	07M3
		D. Difference (C-A)	43M3

Details of RMC pour

12 JAN 2024

APPROVED BY
12 JAN 2024
Signature

Sl. No	Date	Time of RMC plant	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05.01.2024	15:30	16:30	07m3	3882	16800	16820				
2											
3											
4											
Total:				07m3		16800	16820				
Remarks	As per purchase order 50M3 but consumed 07M3 only.										

Note: 1. Report to be sent on a daily basis to purchase and report study of machinery. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load