

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards F Block upper basement grade slab purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards F Block upper basement grade slab purpose
Requisition nos.:	20231227036	A. Estimated quantity:	70M3(M10)
PO nos.:	20231227053	B. Requisition quantity:	70M3
	Sign of Admin	C. Actual quantity poured	49M3
	Sign of Project Manager	D. Difference (C-A)	21M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.01.24	12:17	15:23	15:40	7	0093	16800	16300	-500			
2.	08.01.24	15:08	17:53	18:05	7	0101	16800	16160	-640			
3.	08.01.24	17:11	18:22	18:40	3	0105	7200	6890	-310			
4.	18.01.24	14:22	16:17	16:28	8	0315	19200	18730	-470			
5.	18.01.24	12:10	14:45	15:05	8	0313	19200	18530	-670			
6.	18.01.24	11:28	12:52	13:10	8	0310	19200	18620	-580			
7.	18.01.24	16:29	19:16	19:35	8	0319	19200	18760	-440			
Total:					49		117600	113990	-3610			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + test reports + photographs at