

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	E Block part slab concreting purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20231226017	A. Estimated quantity:	130M3(M20)
PO nos.:	20231226046	B. Requisition quantity:	130M3
	Sign of Admin	C. Actual quantity poured	128M3
	Sign of Project Manager	D. Difference (C-A)	2M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.12.23	10:27	12:02	12:15	8	0526	19200	19110	-90			
2.	29.12.23	10:34	12:17	12:25	8	0527	19200	19170	-30			
3.	29.12.23	10:44	12:43	12:50	8	0528	19200	18970	-230			
4.	29.12.23	12:10	13:19	13:35	8	0531	19200	19090	-110			
5.	29.12.23	12:59	13:46	04:00	8	0533	19200	19170	-30			
6.	29.12.23	13:29	14:10	14:25	8	0535	19200	19230	+30			
7.	29.12.23	14:05	14:57	15:05	8	0536	19200	19390	-190			
8.	29.12.23	14:32	15:25	15:45	8	0538	19200	19130	-70			
9.	29.12.23	15:01	15:59	16:05	8	0539	19200	19140	-60			
10.	29.12.23	15:53	16:38	16:50	8	0541	19200	19030	-170			
11.	29.12.23	16:31	17:15	17:25	8	0542	19200	19210	+10			
12.	29.12.23	17:47	19:59	20:10	8	0543	8400	8580	+180			
13.	21.01.24	07:45	09:03	09:25	8	0363	19200	19460	+260			
14.	21.01.24	07:57	09:11	09:45	8	0364	19200	19250	+50			
15.	21.01.24	08:26	09:26	09:50	8	0366	19200	18920	-280			

16.	21.01.24	08:57	11:50	12:10	8	0368	19200	19170	-30			
Total:					128 M3		296400	296020	-380			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0363		Date: 21-01-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4351		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	8	Cum	8	
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		P.MALLESH
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature			fo K N INFRA Authorised Signatory		

INWARD
MODI REALTY MALLAPUR
Ward No 14950
21/1/24
2024012109
MKN No
Shri

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: 0364

Date:	21-01-2024
-------	------------

Delivery Site: **MALLAPUR**

Truck No:	TS08UG4354
-----------	------------

Mode: PUMP

S.No:

Description

Qty

Units

Cum. Qty

Remarks

2

M-20 RMC

8

Cum

16

Other Documents Enclosed:

For Office use only

1)

Driver Name:

B.SANTOSH

2)

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

fo K N INFRA

Customer Signature

Authorised Signatory

7.38	0	799	400	672	0	0	250	90	0	0	0	172	0	0	0	1.0	0
7.40	0	802	400	670	0	0	250	90	0	0	0	170	0	0	0	1.0	0

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0366		Date: 21-01-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4350		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-20 RMC	8	Cum	24	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		KANCHAN
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					fo K N INFRA
Customer Signature			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR
Ward No 14952
20240121
MRN No 20240121
Received By...

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0368		Date: 21-01-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4353		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M-20 RMC	8	Cum	32	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		GOUSE
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature			fo K N INFRA Authorised Signatory F		