

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	chemical block footings
GV ONE		Flat / Villa no:	0
Supplier:	R6 Infra(M25)	Slab no:	
Requisition nos:	20231220018	A Estimated quantity:	770 m3
PO nos.:	20231220018	B Requisition quantity:	770m3
Sign of Security	Sign of Admin	C Actual quantity poured	24 used on (27-12-23), 371m3 used on (06-01-24), 3m3 used on (04-01-24), 25m3 used on (17-01-2024)
		D Difference (C-A)	347m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Subtotal Quantity (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17-01-2024	12:05	12:14	7m3	4477	16,800	15,610	1,190			
2	17-01-2024	12:16	12:25	7m3	4478	16,800	16,690	110			
3	17-01-2024	15:30	15:39	7m3	4484	16,800	16,740	60			
4	17-01-2024	21:57	22:03	4m3	4488	9,600	9,890	-290			
				Total		60,000	58,930	1,070			

Remarks	Balanced quantity to be delivered later
---------	---

Note: 1. Report to be sent on a daily basis to urchases@modhonoraries.com and report-audit@modhonoraries.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.:

4478

To,

M/s. Give

PO - 2023/220020

Date: 17/11/2024

Vehicle No.: AP28Y 9313

Thurkeapally.

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

SN25

Time: 12:25

2M3

35M3

Per.

INWARD

Invoice No: 3581

Dr: 17/10/24

MRN No:

Dr:

Received By:

Sign:

CRESCENTIA LABS PVT LTD

For **SL RMC PLANT**

Monohar

Receiver's Signature

NRN - 202310220020

Authorised Signatory