

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:							
Project:		GV ONE			Flat / Villa no:							
Supplier:		R6 Infra(M25)			Slab no:							
Requisition nos:		20231220018			A. Estimated quantity:							
no. nos.:		20231220020			B. Requisition quantity:							
Sign of Secy		Sign of Project Manager			C. Actual quantity poured							
Admin		APPROVED BY			D. Difference (C-A)							
Details of RMC												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity Required	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	18-01-2024	5:50	5:59	6:49	7m3	4493	16,800	17,010	-210			
2	18-01-2024	6:10	6:20	6:51	8m3	4037	19,200	18,750	450			
3	18-01-2024	6:25	6:35	7:12	8m3	4038	19,200	18,590	610			
4	18-01-2024	6:40	6:50	7:27	8m3	4039	19,200	18,770	430			
5	18-01-2024	7:00	7:10	7:55	8m3	4040	19,200	19,650	-450			
6	18-01-2024	7:30	7:41	8:36	8m3	4041	19,200	18,820	380			
7	18-01-2024	10:35	10:46	11:16	8m3	4046	19,200	19,290	-90			
8	18-01-2024	10:32	10:41	11:26	7m3	4506	16,800	16,950	-150			
9	18-01-2024	10:45	10:54	11:35	7m3	4507	16,800	17,030	-230			
10	18-01-2024	11:05	11:15	12:08	8m3	4048	19,200	19,000	200			
11	18-01-2024	10:50	11:00	11:37	8m3	4047	19,200	19,130	70			
12	18-01-2024	11:29	11:38	12:11	7m3	4508	16,800	16,470	330			
13	18-01-2024	11:25	11:35	12:18	8m3	4049	19,200	18,840	360			
14	18-01-2024	11:48	11:57	12:44	7m3	4509	16,800	16,820	-20			
15	18-01-2024	12:03	12:13	12:55	8m3	4050	19,200	18,690	510			
16	18-01-2024	12:26	12:35	13:26	7m3	4511	16,800	16,470	330			
17	18-01-2024	13:00	13:10	13:48	8m3	4053	19,200	19,410	-210			
18	18-01-2024	13:43	13:52	14:42	7m3	4514	16,800	16,730	70			
19	18-01-2024	12:35	12:45	13:53	8m3	4052	19,200	19,050	150			
20	18-01-2024	13:53	14:02	14:44	7m3	4515	16,800	16,850	-50			
21	18-01-2024	13:15	13:25	14:09	8m3	4054	19,200	19,400	-200			
22	18-01-2024	14:12	14:21	14:54	7m3	4516	16,800	16,250	550			
23	18-01-2024	15:37	15:46	16:17	7m3	4517	16,800	16,360	440			
24	18-01-2024	14:35	14:45	15:26	8m3	4057	19,200	19,130	70			
25	18-01-2024	16:00	16:10	16:48	8m3	4059	19,200	19,350	-150			
26	18-01-2024	16:20	16:30	17:09	8m3	4060	19,200	19,300	-100			
27	18-01-2024	7:50	8:00	8:38	8m3	4042	19,200	18,770	430			

24 used on (27-12-23), 371m3 used on (06-01-24), 3m3 used on (04-01-24), 25m3 used on (17-01-2024), 347m3

770m3

770 m3

slab-4

Flat / Villa no:

Block No:

28	18-01-2024	8:10	8:20	8:52	8m3	4043	19,200	19,030	170			
29	18-01-2024	8:33	8:42	9:18	7m3	4499	16,800	16,520	280			
30	18-01-2024	8:26	8:37	9:19	8m3	4044	19,200	18,550	650			
31	18-01-2024	8:47	8:56	9:34	7m3	4500	16,800	16,990	-190			
32	18-01-2024	9:00	9:09	9:39	7m3	4501	16,800	16,590	210			
33	18-01-2024	9:36	9:45	10:30	7m3	4502	16,800	16,700	100			
34	18-01-2024	10:12	10:21	10:56	7m3	4504	16,800	16,970	-170			
35	18-01-2024	10:10	10:20	11:00	8m3	4045	19,200	19,170	30			
36	18-01-2024	10:23	10:32	11:02	7m3	4505	16,800	16,860	-60			
37	18-01-2024	16:26	16:35	17:21	7m3	4518	16,800	17,480	-680			
38	18-01-2024	16:39	16:48	17:23	7m3	4519	16,800	17,010	-210			
39	18-01-2024	17:10	17:20	17:55	8m3	4061	19,200	19,280	-80			
40	18-01-2024	17:30	17:40	18:10	8m3	4062	19,200	19,550	-350			
41	18-01-2024	17:42	17:52	18:30	8m3	4063	19,200	19,380	-180			
42	18-01-2024	14:51	18:00	18:33	7m3	4521	16,800	16,680	120			
43	18-01-2024	18:21	18:30	19:15	7m3	4522	16,800	16,740	60			
44	18-01-2024	18:20	18:30	19:13	8m3	4064	19,200	19,370	-170			
45	18-01-2024	18:40	18:50	19:25	8m3	4065	19,200	19,430	-230			
46	18-01-2024	20:05	20:14	20:45	7m3	4523	16,800	16,460	340			
47												
				Total	347m3		832800	8,29,640	3,160			

Remarks

po to be closed

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report@diff@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

5

DELIVERY CHALLAN

SL RMC PLANT
READY-MIX CONCRETE

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

4493

Date: 18/11/2024

Given

For 2023-1220-018

Job No.: T50805 8894

Thurkapally.

Grade	PARTICULARS	Qty.	Cum.	Value
M25	1:2:4:6:00	7m ³	35m ³	pu

INWARD
Inward No: 18/01/24
Date: 3537

Received By: 
CRESCENT LABS PVT LTD

Receiver's Signature

For **SL RMC PLANT**
Manohar

Authorised Signatory