

Supplier:	R6 Infra(M25)			Slab no:								
Requisition nos:	20240110013			A. Estimated quantity	100 m3							
PO nos:	20240110030			B. Requisition	100m3							
Sign Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured			21m3 used on(17-01-2024),28m3						
Details of RMC pour APPROVED BY 			D. Difference (C-A)			51m3m3						
Sl. No	Date	Time of dispatch from RMC	Time of receipt at site	Time of transporta Re Project Manag	Quantity (Cumt)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	18/01/24	5:05	5:14	5:42	7m3	16,800	16,510					
2	5:15	5:24	6:00	7m3	4490	16,800	16,710					
3	5:29	5:38	6:21	7m3	4491	16,800	16,350					
4	5:39	5:42	6:25	7m3	4492	16,800	16,960					
Total					28m3	67200	66,530					
Remarks		Balanced quantity to be delivered later										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and Report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within

①

DELIVERY CHALLAN

SL RMC PLANT
READY-MIX CONCRETE

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

Date: 18/11/2024

S.No.: **4489**

M/S. C.V. one

PO No 2023-1220-018.

Vehicle No.: TS08UZ 4743

Thank a fellow.

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
		1 m25 T:-2:-5:15	7.43	7.43	Pub.
INWARD Invoice No: 18/11/24 DR: 3533 Received By: <u>[Signature]</u> CRESCENTIA LABS PVT LTD					

For **SL RMC PLANT**

Mcnoch

Authorised Signatory

Receiver's Signature

NRD :- 20240