

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:E Block	Towards F Block upper basement grade slab purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards F Block upper basement grade slab purpose
Requisition nos.:	20231227036	A. Estimated quantity:	70M3(M10)
PO nos.:	20231227053	B. Requisition quantity:	70M3
	Sign of Admin	C. Actual quantity poured	52M3
	Sign of Project Manager	D. Difference (C-A)	18M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.01.24	12:17	15:23	15:40	7	0093	16800	16300	-500			
2.	08.01.24	15:08	17:53	18:05	7	0101	16800	16160	-640			
3.	08.01.24	17:11	18:22	18:40	3	0105	7200	6890	-310			
4.	18.01.24	14:22	16:17	16:28	8	0315	19200	18730	-470			
5.	18.01.24	12:10	14:45	15:05	8	0313	19200	18530	-670			
6.	18.01.24	11:28	12:52	13:10	8	0310	19200	18620	-580			
7.	18.01.24	16:29	19:16	19:35	8	0319	19200	18760	-440			
8.	23.01.24	10:37	13:08	13:15	3	0392	7200	6950	-250			
Total:					52		124800	120940	-3860			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name:

GULMOHAR RESIDENCY

D.C. No:

0392

Date:

23-01-2024

Delivery Site:

MALLAPUR

Truck No:

TS08UG5055

Mode: DUMP

S.No:

1

Description

M 10 RMC

Qty

3

Units

Cum

3

Remarks

Other Documents Enclosed:

Driver Name:

PRAABHAKAR

Signature:


Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons

Received above material in good condition

Customer Signature

Authorized Signatory

for KN INFRA



122177

ENGINEER'S CONCRETE

GLOBAL RMC

Not to be closed.

151200

150270

-930