

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	H Block northern drive way slab concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	H Block northern drive way slab concreting purpose
Requisition nos.:	20231226035	A. Estimated quantity:	65M3(M20)
PO nos.:	20231226049	B. Requisition quantity:	65M3
	Sign of Admin	C. Actual quantity poured	63M3
	Sign of Project Manager	D. Difference (C-A)	2M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	09.01.24	11:33	13:02	13:15	8	0121	19200	19330	+130			
2.	09.01.24	11:35	13:20	13:40	8	0122	19200	18980	-220			
3.	09.01.24	12:09	13:41	14:05	8	0124	19200	19020	-180			
4.	09.01.24	12:41	14:06	14:20	8	0126	19200	18960	-240			
5.	09.01.24	13:45	14:28	14:40	8	0127	19200	19110	-90			
6.	09.01.24	14:43	15:29	15:40	8	0129	19200	19140	-60			
7.	09.01.24	16:54	18:03	18:15	8.5	0135	20400	20120	-280			
8.	24.01.24	14:19	18:58	18:20	6.5	0398	15600	15610	+10			
Total:					63		151200	150270	-930			
Remarks	Po not be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

4985

2023/226049

Survey No: 294, Ramapilly (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0398		Date: 24-01-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4354		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	6.5	Cum	6.5	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		KISHORE
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for KN INFRA		
Ward No. 14985 024/01/24					
Customer Signature 20240125013			Authorized Signatory		

Received By... Sign...