

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	
Project:	GV ONE	Flat / Villa no:	solvent block columns
Supplier:	R6 Infra(M30)	Slab no:	
Requisition nos:	20240111018	A. Estimated quantity	150m3
PO nos.:	20240117012	B. Requisition	150m3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured on (17-01-24), 30m3 used on (20-01-24)
			D. Difference (C-A) 73m3

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20-01-2024	8:00	8:10	8:58	8m3	4085	19,200	18,860	340			
2	20-01-2024	11:45	11:55	12:31	8m3	4089	19,200	19,270	-70			
3	20-01-2024	13:10	13:20	13:55	8m3	4090	19,200	19,220	-20			
4	20-01-2024	17:50	18:00	18:54	6m3	4094	14,400	14,570	-170			
5												
				Total	30m3		72,000	71,920	80			

Remarks Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

