

Company/ firm:	Crescentia Labs Pvt. Ltd.			Block No:	chemical block footings							
Project:	GV ONE			Flat / Villa no:	0							
Supplier:	R6 Infrac(M25)			Slab no:								
Requisition nos:	20240110013			A. Estimated quantity:	100 m ³							
PO nos.:	20240110030			B. Requisition quantity:	100m ³							
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured			21m ³ used (17-01-24), 11 m ³ on (22-01-24)						
			D. Difference (C-A)			68m ³						
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	22-01-2024	13:43	13:52	14:29	7m ³	4598	16,800	16,910	-110			
2	22-01-2024	17:19	17:25	17:57	4m ³	4609	9,600	9,610	-10			
				Total	11m ³		26,400	26,520	-120			
Remarks		Balanced quantity to be delivered later										

Note: 1. Report to be sent on a daily basis to prachin@modhroproperties.com and Report and modhroproperties.com and Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
 Markandeya Nagar, Kapra,
 Hyderabad,
 Telangana - 500 062.

D.C. No.: **4598**
 To,

Date: 22/01/24

M/s. Guvone

Phone: 9024-0110-030

Vehicle No.: TS080E 7859

Thusika Pally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	Time: 13:52	7.7	7.7	Pump

INWARD	
Inward No: 3602	Dr: 22/1/24
MRN No:	Dr:
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>
CRESCENTIA LABS PVT LTD	

Receiver's Signature

M.R. No. 20240122017
 For **SL RMC PLANT**
 Authorised Signatory [Signature]