


Company/ firm:		Crescentia Labs Pvt. Ltd.				Block No:						
Project:		GV ONE				Flat / Villa no:		chemical block pcc casting				
Supplier:		SL Rmc plant				Slab no:						
Requisition nos:		20240105019				A. Estimated quantity		10m3				
PO nos.:		20240105036				B. Requisition		10m3				
Sign of Security		Sign of Admin		Sign of Project Manger		C. Actual quantity poured		7m3 used on(06-01-24), 4 m3 used on (20-01-24)				
						D. Difference (C-A)		11m3 , 1m3 exceeded				
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20-01-2024	10:35	10:40	11:25	4m3	4087	9,600	9,560	40			
2												
					Total		9,600	9560	40			
Remarks		Close po										

2



**DELIVERY CHALLAN**

Plot No. 15, S.S. Villas,  
Markandeya Nagar, Kapra,  
Hyderabad, Telangana - 500 062.

Date: 20/01/2024

D.C. No. : **4087**

To, STV ONE Hubkyully. PONO - 20240105036

M/S. 783211A 9988 -

Vehicle No. : \_\_\_\_\_

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value

0 / 5715

<b>INWARD</b>	
Inward No: 3600	Display
MARN No:	Dt:
Received By:	Sign: <i>[Signature]</i>

4m<sup>3</sup> 4m<sup>3</sup>

*[Signature]*

For **R6 Infra**

*[Signature]*  
Authorised Signatory

Receiver's Signature

MARN - 20240124007