

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	
Project:	GV ONE	Flat / Villa no:	solvent block columns
Supplier:	R6 Infa(M30)	Slab no:	
Requisition nos:	2024011018	A. Estimated quantity	150m ³
PO nos.:	20240117012	B. Requisition	150m ³
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 47m ³ used on (17-01-24), 30m ³ used on (20-01-24), 3.5m ³ on (23-01-24), 30m ³ on (24-01-24)
		D. Difference (C-A)	39.5m ³

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24-01-2024	7:03	7:11	8:57	7m3	4654	16,800	16,740	60			
2	24-01-2024	11:30	11:41	12:18	8m3	4151	19,200	18,720	480			
3	24-01-2024	13:58	14:06	14:58	7m3	4667	16,800	16,670	130			
4	24-01-2024	16:45	16:55	18:15	8m3	4154	16,800	18,610	-1,810			
5												
				Total	30m3		69,600	70,740	-1,140			

Remarks

Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

(1) 9:18

DELIVERY CHALLAN

RMC PLANT
READY-MIX CONCRETE

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: **4654**

To,

M/s. Gu one

Date: 24/1/2024

Vehicle No.: TS0805 4762

goir 2024-0111-0187
thukapally.

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	T-2:- 7:10	7M3	7M3	Rs.
INWARD Inward No: 3615 Dt: 24/01/24 MKN No: Dt: Received By: Sign:  CRESCENTIA LABS PVT LTD					
Receiver's Signature			For SL RMC PLANT Mc nehan		
			Authorised Signatory		

MKN →