

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	H Block northern drive way slab concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	H Block northern drive way slab concreting purpose
Requisition nos.:	20231226035	A. Estimated quantity:	65M3(M20)
PO nos.:	20231226049	B. Requisition quantity:	65M3
	Sign of Admin	C. Actual quantity poured	66M3
	Sign of Project Manager	D. Difference (C-A)	+1M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	09.01.24	11:33	13:02	13:15	8	0121	19200	19330	+130			
2.	09.01.24	11:35	13:20	13:40	8	0122	19200	18980	-220			
3.	09.01.24	12:09	13:41	14:05	8	0124	19200	19020	-180			
4.	09.01.24	12:41	14:06	14:20	8	0126	19200	18960	-240			
5.	09.01.24	13:45	14:28	14:40	8	0127	19200	19110	-90			
6.	09.01.24	14:43	15:29	15:40	8	0129	19200	19140	-60			
7.	09.01.24	16:54	18:03	18:15	8.5	0135	20400	20120	-280			
8.	24.01.24	14:19	18:58	18:20	6.5	0398	15600	15610	+10			
9.	25.01.24	14:39	17:39	17:50	3	0417	7200	7000	-200			
Total:					66		158400	157270	-1130			
Remarks	Po be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0417		Date: 25-01-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4350		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	3	Cum	3	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: V.KISHAN		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons. Received above material in good condition			Signature:		
Customer Signature			for KN INFRA Authorised Signatory		

INWARD
GULMOHAR RESIDENCY MALLAPUR LLP
Card No 15605 Dt 25/01/24
20240125012
Received By... Sign...