

Letter of confirmation

From,

GV RESEARCH CENTERS PVT LTD,
5-4-187/3 & 4, II Floor,
Soham Mansion, M.G. Road,
Secunderabad - 500 003

Date:21.11.2023

To,

MOHD ISHAQ CENTRING CONTRACTOR,
Office: 12-11-366/2/A/1, Warasiguda,
Secunderabad, Hyderabad, Telangana - 500061
PhoneNo : 9581689167, 9246364906

Subject: Confirmation of measurement, rates, estimates, BOQ, etc. **for GVRC 3600 Slab-3 RCC works**
Reference: Work order no. **20231024002**, dated **24.10.2023** for **slab-03 & 20231024003**, dated **24.10.2023**
for **slab-04**.

Sir/Madam,

We hereby confirm the following:

1. The details of measurement have been calculated and accepted by you, copy enclosed.
2. The details of rates have been accepted by you, copy enclosed.
3. The details of BOQ and estimates have been accepted by you, copy enclosed.
4. Detailed terms and conditions (briefly mentioned in work order).


a.	Agreement for construction	Terms and conditions mentioned in agreement for construction shall be strictly followed.
b.	Measurement/estimate	The total quantity of work has been separately estimated and signed by both the parties.
c.	Scope of work.	It includes shuttering, Bar bending, Concreting and excludes concrete & steel material.
d.	Payment terms	Payment shall be made based on progress of work, as per advice of stie engineers.
e.	Advance paid	N/A
f.	Recovery of advance	N/A
g.	Timeline	Slab 3 Start on 13.10.2023 to 05.12.2023 Slab 4 Start on 06.12.2023 to 08.02.2024
h.	QC inspection	QC inspection as per company policy shall be strictly followed.
i.	Penalty	Penalty for delay in completion of work shall be Rs.10,000/- per day.
j.	Bonus	Rs. 1,00,000/- bonus shall be paid for on time completion.
k.	Approved drawings	GFC drawings shall be provided as requested. Workers at site must have copy of GFC drawings.
l.	Quality	The quality of the work is up to the satisfaction of site engineers. Corrections to be made as per their advice.
m.	Safety	All workers should wear helmets, safety jackets, safety shoes and harness at all times.

n.	Security	Contractor shall be responsible for security of their material.
o.	Measurement	Payment shall be made as per measurement of work done at site.
p.	Bill	Contractor shall raise invoice within 2 working days of completion of work. Payment will not be made without invoice.
q.	Remarks	Terms and conditions mentioned in agreement for construction shall be strictly followed.

Please sign a copy of this letter as your confirmation of the above terms and conditions.

Thank You.

Yours sincerely,


Accepted and confirmed by: on behalf of Md. Ishaq.

Name: **MOHD ISHAQ**

Date: 27-11-23, Place: Hyderabad.

Work Order

Slab-03

Original

From Company: GV Research Centers Pvt. Ltd 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4562D1ZP					Delivery Location: Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Hyderabad, Telangana, 500078 Madhu, 7981951035				
Supplier Details									
MOHD ISHAQ 12-11-366/2/A/1, Warasiguda Secunderabad Hyderabad, TG, 500061 GSTIN:36AAJPI1995B1ZR Mr. MOHD ISHAQ, 9581689167 myaseen46621@gmail.com									
SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%			Amount
						IGST%	CGST%	SGST%	
1	CONST-RCC8809-Construction-Column 3-Shuttering--sqm	6,606.00	84.70	0%	5,59,528	0%	9%	9%	50,358
Addl Spec	Consider UOM as SFT Note: GST shall be applicable Where GST bill submitted. Otherwise GST shall be excluded from the above.								
2	CONST-RCC9623-Construction-Slab 3-Shuttering--sqm	38,886.00	84.70	0%	32,93,644	0%	9%	9%	2,96,428
Addl Spec	Consider UOM as SFT Note: GST shall be applicable Where GST bill submitted. Otherwise GST shall be excluded from the above.								
3	CONST-RCC9569-Construction-Staircase 3-Shuttering--sqm	1,039.00	84.70	0%	88,003	0%	9%	9%	7,920
Addl Spec	Consider UOM as SFT Note: GST shall be applicable Where GST bill submitted. Otherwise GST shall be excluded from the above.								
4	CONST-RCC2888-Construction-Shear wall 3-Shuttering--sqm	3,513.00	84.70	0%	2,97,551	0%	9%	9%	26,780
Addl Spec	Consider UOM as SFT Note: GST shall be applicable Where GST bill submitted. Otherwise GST shall be excluded from the above.								
									3,51,110



MOHD ISHAQ

Madhu

Work Order

Original

Addl Spec	Consider UOM as SFT Note: GST shall be applicable Where GST bill submitted. Otherwise GST shall be excluded from the above.	Total Amount ...	0	3,81,485	3,81,485	50,01,698
Rupees in words : Fifty Lakhs One Thousand Six Hundred And Ninety Eight Only.						

Terms and Conditions:-

Agreement for Construction. Terms and Conditions mentioned in agreement for construction shall be strictly followed.

Measurement/Estimate

The total quantity of work has been separately estimated and signed by both the parties.

Scope of Work

It includes shuttering, Bar bending, Concreting and excludes concrete & steel material.

Payment Terms :

Payment shall be made based on progress of work, A per advice of site engineers.

Advance Paid :

N/A

Recovery of Advance

N/A

Timeline

Work to start by ~~19-09-2023~~ 13-10-2023 to be completed by ~~18-11-2023~~ 05-12-2023

QC inspection

QC inspection as per company policy shall be strictly followed.

Penalty

Penalty for delay in completion of work shall be Rs. 10,000/- per day.

Bonus

Rs. 1,00,000/- bonus shall be paid for on time completion.

Approved drawings

GFC drawings shall be provided as requested. Workers at site must have a copy of GFC drawings.

Quality

The quality of the work is upto the satisfaction of site engineers. Corrections to be made as per GFC drawings.

Safety:

All workers should wear helmets, safety jackets, safety shoes and harness at all times.

Security

Contractor shall be responsible for security of their material.

Measurements:

Payment shall be made as per measurement of work done at site.

Bill

Contractor shall raise invoice within 2 working days of completion of work. Payment will not be made without Invoice.

Remarks :

Notes:

1. This is a digitally generated order and no signature is required.
2. In case the vendor is unable to accept the order and supply the material, they must intimate the same by email to purchase@modiproperties.com.
3. Vendors must obtain acknowledgment from site as proof of delivery (POD) on relevant document like DC, e-way bill, packing list, etc.
4. Vendor must send original invoices to our head office (HO) on the address mentioned above. Do not send the original invoices to sites or purchase division

Page 2 of 3

24/10/23 05:20:01 PM



Md. Yaseen

M. Yaseen

Work Order

Original

office. An acknowledgment on a copy of the invoice will be provided upon request at our HO.

5. We reserve the right to cancel this PO and seek refund of the advance paid in case of delay in delivery or items delivered are not as per specifications, including delivery of defective material.
6. Payment against delivery /installation shall only be made after receipt of original signed invoice at HO.



Md. Yaseen

Md. Yaseen

Slab-04

Work Order

Original

From Company: GV Research Centers Pvt. Ltd 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad,TELANGANA,500003 GSTNO:36AAHCG4562D1ZP				Delivery Location: Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Hyderabad,Telangana,500078 Madhu,7981951035					
Supplier Details									
MOHD ISHAQ 12-11-366/2/A/1, Warasiguda Secunderabad Hyderabad, TG, 500061 GSTIN:36AAJPI1995B1ZR Mr. MOHD ISHAQ, 9581689167 myaseen46621@gmail.com									
SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%			Amount
1	CONST-RCC1821-Construction-Column 4-Shuttering--sqm	6,606.00	93.17	0%	6,15,481	IGST%	CGST%	SGST	7,26,268
Addl Spec	Consider UOM as SFT								
2	CONST-RCC8439-Construction-Slab 4-Shuttering--sqm	38,886.00	93.17	0%	36,23,009	0%	9%	0	42,75,150
Addl Spec	Consider UOM as SFT								
3	CONST-RCC8705-Construction-Staircase 4-Shuttering--sqm	1,039.00	93.17	0%	96,804	0%	9%	0	1,14,228
Addl Spec	Consider UOM as SFT								
4	CONST-RCC3876-Construction-Shear wall 4-Shuttering--sqm	3,513.00	93.17	0%	3,27,306	0%	9%	0	3,86,221
Addl Spec	Consider UOM as SFT								

Md. Yaseen



Madhu

Work Order

Original

Addl Spec	Consider UOM as SFT					
		Total Amount ...	0	4,19,634	4,19,634	55,01,867
Rupees in words : Fifty Five Lakhs One Thousand Eight Hundred And Sixty Seven Only.						

Terms and Conditions:-

Agreement for Construction.

Measurement/Estimate

Scope of Work

Payment Terms :

Advance Paid :

Recovery of Advance

Timeline

QC inspection

Penalty

Bonus

Approved drawings

Quality

Safety:

Security

Measurements:

Bill

Remarks :

Terms and Conditions mentioned in agreement for construction shall be strictly followed.

The total quantity of work has been separately estimated and signed by both the parties.

It includes shuttering, Bar bending, Concreting and excludes concrete & steel material.

Payment shall be made based on progress of work, A per advice of site engineers.

N/A

N/A

Work to start by ~~19-11-2023~~ 06-12-2023

Work to be completed by ~~18-01-2023~~ 08-02-2024

QC inspection as per company policy shall be strictly followed.

Penalty for delay in completion of work shall be Rs. 10,000/- per day.

Rs. 1,00,000/- bonus shall be paid for on time completion.

GFC drawings shall be provided as requested. Workers at site must have a copy of GFC drawings.

The quality of the work is upto the satisfaction of site engineers. Corrections to be made as per GFC drawings.

All workers should wear helmets, safety jackets, safety shoes and harness at all times.

Contractor shall be responsible for security of their material.

Payment shall be made as per measurement of work done at site.

Contractor shall raise invoice within 2 working days of completion of work. Payment will not be made without Invoice.

Notes:

1. This is a digitally generated order and no signature is required.

2. In case the vendor is unable to accept the order and supply the material, they must intimate the same by email to purchase@modiproperties.com.

3. Vendors must obtain acknowledgment from site as proof of delivery (POD) on relevant document like DC, e-way bill, packing list, etc.

4. Vendor must send original invoices to our head office (HO) on the address mentioned above. Do not send the original invoices to sites or purchase division

Page 2 of 3

24/10/23 05:19:26 PM



Md. Yaseen

M. Yaseen

Work Order

Original

office. An acknowledgment on a copy of the invoice will be provided upon request at our HO.

5. We reserve the right to cancel this PO and seek refund of the advance paid in case of delay in delivery or items delivered are not as per specifications, including delivery of defective material.

6. Payment against delivery /installation shall only be made after receipt of original signed invoice at HO.

Handwritten signature



Handwritten signature: Md. Yaseen

GVRC 3600 Quantities to issue work order_Slab-03					
Contractor		Ishaq			
COMPANY NAME		Modi Properties Pvt Ltd			
PROJECT NAME		GVRC-3600			
WORK DESCRIPTION		Estimation of Quantities for issuing WO for Slab-03			
PREPARED BY		QS Team, HO		Date:20.10.2023	
S.No	Item	Unit	Rate	Qty	Amount
	Slab-03				
1	Column-3	Sft	84.70	6606.000	5,59,528.20
2	Shear wall-3 (Lifts)	Sft	84.70	3513.000	2,97,551.10
3	Slab+Roof Beam-3	Sft	84.70	38886.000	32,93,644.20
4	Staircase-3	Sft	84.70	1039.000	88,003.30
	Total				42,38,726.80
	Add GST @ 18%				7,62,970.82
	Grand Total				50,01,698.00

Madhu




ESTIMATION SHEET-COL-3									
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		3600 SHUTTERING & BARBENDING							
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head
1	3600	<u>Beam Slab Columns</u>							
		Slab 02 (Bottom)							
		A1A10-G1G10							
		C1	0.300	0.600	4.675	3	25.245	Sqm	
		C2	0.600	0.600	4.675	3	33.660	Sqm	
		C3	0.675	0.675	4.675	1	12.623	Sqm	
		C4	0.750	0.750	4.675	1	14.025	Sqm	
		C5	0.825	0.825	4.675	1	15.428	Sqm	
		L1W1-L13M13W10						Sqm	
		C1	0.300	0.600	4.675	3	25.245	Sqm	
		C2	0.600	0.600	4.675	9	100.980	Sqm	
		C3	0.675	0.675	4.675	2	25.245	Sqm	
		C4	0.750	0.750	4.675	4	56.100	Sqm	
		C5	0.825	0.825	4.675	1	15.428	Sqm	
		<u>Flat Slab Columns</u>						Sqm	
		C2	0.600	0.600	4.350	4	41.760	Sqm	
		C3	0.675	0.675	4.350	8	93.960	Sqm	
		C4	0.750	0.750	4.350	3	39.150	Sqm	
		C5	0.825	0.825	4.350	8	114.840	Sqm	613.688
								Sft	6606.000
		Lift 01	12.800		4.850	1	62.080	Sqm	
			17.390		4.850	1	84.342	Sqm	
		Lift 02	11.200		4.850	1	54.320	Sqm	
			9.400		4.850	1	45.590	Sqm	
		Lift Columns-1	1.800		4.850	4	34.920	Sqm	
		Lift Columns-2	1.800		4.850	4	34.920	Sqm	
			2.100		4.850	1	10.185	Sqm	326.357
								Sft	3513.000

Malay



ESTIMATION SHEET-SLAB-3									
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		3600 SHUTTERING & BARBENDING							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	3600 SHUTTERING & BARBENDING	Slab 02 (Bottom) - Flat Slab	686.670		0.000	1	686.670	Sqm	
		Slab 02 (Bottom)	1793.710		0.000	1	1793.710	Sqm	
		Slab 01 - Flat Slab sides	125.918		0.325	1	125.918	Sqm	
		Slab 02 - Sides	56.368		0.175	1	56.368	Sqm	
		<u>Cap Bottom</u>							
			3.500	3.500		11.00	134.750	Sqm	
			3.500	2.088		4	29.232	Sqm	
			3.500	2.050		5	35.875	Sqm	
			1.449	2.088		2	6.051	Sqm	
			1.449	3.500		4	20.286	Sqm	
			2.050	1.450		1	2.973	Sqm	
			10.205			1	10.205	Sqm	
			2.050	2.050		1	4.203	Sqm	
			1.752	2.050		1	3.592	Sqm	
			1.455	1.750		2	5.093	Sqm	
			3.500	1.750		1	6.125	Sqm	
			1.446	3.500		1	5.061	Sqm	
			2.050	1.750		1	3.588	Sqm	
			2.050	2.050		1	4.203	Sqm	
			2.088	3.500		1	7.308	Sqm	
		<u>Cap sides</u>							
			3.500	3.500	0.175	11.00	26.950	Sqm	
			3.500	2.088	0.175	4	7.823	Sqm	
			3.500	2.050	0.175	5	9.713	Sqm	
			1.449	2.088	0.175	2	2.476	Sqm	
			1.449	3.500	0.175	4	6.929	Sqm	
			2.050	1.450	0.175	1	1.225	Sqm	
			10.205		0.175	1	1.786	Sqm	
			2.050	2.050	0.175	1	1.435	Sqm	
			1.752	2.050	0.175	1	1.331	Sqm	
			1.455	1.750	0.175	2	2.244	Sqm	
			3.500	1.750	0.175	1	1.838	Sqm	
			1.446	3.500	0.175	1	1.731	Sqm	
			2.050	1.750	0.175	1	1.330	Sqm	
			2.050	2.050	0.175	1	1.435	Sqm	
			2.088	3.500	0.175	1	1.956	Sqm	
		<u>Cutouts</u>							
			4.680			-1	-4.680	Sqm	
			22.930			-1	-22.930	Sqm	
			6.280			-2	-12.560	Sqm	
			7.480			-1	-7.480	Sqm	
			12.500			-2	-25.000	Sqm	
			28.460			-2	-56.920	Sqm	
			8.780			-1	-8.780	Sqm	
			22.580			-1	-22.580	Sqm	
		<u>Roof Beams Sides</u>							
		AIA9 - GIG9							

APPROVED BY

 T. MADHU
 Project Manager/G.V.R.C.


ESTIMATION SHEET-SLAB-3									
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		3600 SHUTTERING & BARBENDING							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
		B1A	9.412	0.375	0.525	1	13.412	Sqm	
		B3	4.575	0.300	0.300	2	8.235	Sqm	
		B3	4.800	0.300	0.275	1	4.080	Sqm	
		B1	9.412	0.375	0.525	1	13.412	Sqm	
		B2	4.475	0.300	0.300	1	4.028	Sqm	
		B3	4.510	0.375	0.300	1	4.397	Sqm	
		B2	5.194	0.300	0.300	1	4.675	Sqm	
		B2	9.412	0.300	0.300	1	8.471	Sqm	
		B1	10.450	0.375	0.525	1	14.891	Sqm	
		B2	3.600	0.300	0.300	1	3.240	Sqm	
		B6	6.250	0.300	0.375	1	6.563	Sqm	
		B5	10.434	0.300	0.525	1	14.086	Sqm	
		B6	9.850	0.300	0.425	1	11.328	Sqm	
		B1	10.563	0.375	0.525	1	15.052	Sqm	
		B6	9.813	0.300	0.375	1	10.304	Sqm	
		L1L13 - M1M13							
		B2	3.600	0.300	0.300	7	22.680	Sqm	
		B7A	60.375	0.375	0.525	1	86.034	Sqm	
		B7	19.625	0.375	0.525	1	27.966	Sqm	
		M1M10 - U1U10							
		B1A	17.545	0.375	0.525	1	25.002	Sqm	
		B4	17.545	0.300	0.525	1	23.686	Sqm	
		B1	17.545	0.375	0.525	1	25.002	Sqm	
		B5A	8.749	0.300	0.525	1	11.811	Sqm	
		B3	9.098	0.300	0.300	1	8.188	Sqm	
		B1	8.749	0.375	0.525	1	12.467	Sqm	
		B6	9.098	0.300	0.375	1	9.553	Sqm	
		B2	4.597	0.300	0.300	1	4.137	Sqm	
		B3	1.500	0.300	0.300	2	2.700	Sqm	
		B7	20.375	0.375	0.525	1	29.034	Sqm	
		B6A	9.850	0.300	0.375	1	10.343	Sqm	
		B6	9.812	0.300	0.375	1	10.303	Sqm	
		B7	10.488	0.300	0.375	1	11.012	Sqm	
		<u>Tie Beam</u>							
		B1	204.000	0.300	0.600	1	306.000	Sqm	3612.568
								Sft	38886.000
		<u>Shuttering-Staircase-1</u>							
		Waist slab 01 + Landing	6.250	1.630	0.000	2	20.375	Sqm	
		Waist slab 02 + Landing	3.575	1.550	0.000	2	11.083	Sqm	
		LB2	3.700	0.300	0.475	1	4.625	Sqm	
		LB1	3.698	0.300	0.475	1	4.623	Sqm	
		Sides	9.829	0.000	0.180	4	7.077	Sqm	
		<u>Shuttering Staircase-2</u>							
		Waist slab 01 + Landing	6.150	1.650	0.000	2	20.295	Sqm	
		Waist slab 02 + Landing	3.998	1.550	0.000	2	12.394	Sqm	
		LB2	3.700	0.300	0.475	1	4.625	Sqm	
		LB1	3.700	0.300	0.475	1	4.625	Sqm	
		Sides	9.750	0.000	0.175	4	6.825	Sqm	
								Sqm	96.546
								Sft	1039.000

Mohd Ishaq

Malay
 APPROVED BY
 27 OCT 2023
 T.MADHU
 Project Manager/GVRC

GV Research Centers Pvt. Ltd

GVRC 3600 Quantities to issue work order-Slab 04					
Contractor		Ishaq			
COMPANY NAME		Modi Properties Pvt Ltd			
PROJECT NAME		GVRC-3600			
WORK DESCRIPTION		Estimation of Quantities for issuing WO			
PREPARED BY		QS Team, HO		Date:20.10.2023	
S.No	Item	Unit	Rate	Qty	Amount
	Slab 04 Quantities				
1	Column-4	Sft	93.17	6606.000	6,15,481.02
2	Shear wall-4 (Lifts)	Sft	93.17	3513.000	3,27,306.21
3	Slab+Roof Beam-4	Sft	93.17	38886.000	36,23,008.62
4	Staircase-4	Sft	93.17	1039.000	96,803.63
	Total				46,62,599.48
	Add GST@ 18%				8,39,267.91
	Grand Toatal				55,01,867.39


 APPROVED BY
 27 OCT 2023
 T. MACHU
 QUANTITY SURVEYOR

ESTIMATION SHEET-COL-4									
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		3600 SHUTTERING & BARBENDING							
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head
1	3600 SHUTTERING & BARBENDING	<u>Beam Slab Columns</u>							
		Slab 02 (Bottom)							
		A1A10-G1G10							
		C1	0.300	0.600	4.675	3	25.245	Sqm	
		C2	0.600	0.600	4.675	3	33.660	Sqm	
		C3	0.675	0.675	4.675	1	12.623	Sqm	
		C4	0.750	0.750	4.675	1	14.025	Sqm	
		C5	0.825	0.825	4.675	1	15.428	Sqm	
		LIW1-L13M13W10						Sqm	
		C1	0.300	0.600	4.675	3	25.245	Sqm	
		C2	0.600	0.600	4.675	9	100.980	Sqm	
		C3	0.675	0.675	4.675	2	25.245	Sqm	
		C4	0.750	0.750	4.675	4	56.100	Sqm	
		C5	0.825	0.825	4.675	1	15.428	Sqm	
		<u>Flat Slab Columns</u>						Sqm	
		C2	0.600	0.600	4.350	4	41.760	Sqm	
		C3	0.675	0.675	4.350	8	93.960	Sqm	
		C4	0.750	0.750	4.350	3	39.150	Sqm	
		C5	0.825	0.825	4.350	8	114.840	Sqm	613.688
								Sft	6606.000
	Shear Walls	Lift 01		12.800	4.850	1	62.080	Sqm	
				17.390	4.850	1	84.342	Sqm	
		Lift 02		11.200	4.850	1	54.320	Sqm	
				9.400	4.850	1	45.590	Sqm	
		Lift Columns-1		1.800	4.850	4	34.920	Sqm	
		Lift Columns-2		1.800	4.850	4	34.920	Sqm	
				2.100	4.850	1	10.185	Sqm	326.357
								Sft	3513.000


 APPROVED BY
 27 OCT 2023
 T. MADHU
 Project Manager/GVRC

ESTIMATION SHEET-SLAB-4									
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		3600 SHUTTERING & BARBENDING							
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head
1	3600	Slab 02 (Bottom) - Flat Slab	686.670			1	686.670	Sqm	
		Slab 02 (Bottom)	1793.710			1	1793.710	Sqm	
		Slab 01 - Flat Slab sides	125.918		0.325	1	125.918	Sqm	
		Slab 02 - Sides	56.368		0.175	1	56.368	Sqm	
		<u>Cap Bottom</u>							
			3.500	3.500		11	134.750	Sqm	
			3.500	2.088		4	29.232	Sqm	
			3.500	2.050		5	35.875	Sqm	
			1.449	2.088		2	6.051	Sqm	
			1.449	3.500		4	20.286	Sqm	
			2.050	1.450		1	2.973	Sqm	
			10.205			1	10.205	Sqm	
			2.050	2.050		1	4.203	Sqm	
			1.752	2.050		1	3.592	Sqm	
			1.455	1.750		2	5.093	Sqm	
			3.500	1.750		1	6.125	Sqm	
			1.446	3.500		1	5.061	Sqm	
			2.050	1.750		1	3.588	Sqm	
			2.050	2.050		1	4.203	Sqm	
			2.088	3.500		1	7.308	Sqm	
		<u>Cap sides</u>							
			3.500	3.500	0.175	11	26.950	Sqm	
			3.500	2.088	0.175	4	7.823	Sqm	
			3.500	2.050	0.175	5	9.713	Sqm	
			1.449	2.088	0.175	2	2.476	Sqm	
			1.449	3.500	0.175	4	6.929	Sqm	
			2.050	1.450	0.175	1	1.225	Sqm	
			10.205		0.175	1	1.786	Sqm	
			2.050	2.050	0.175	1	1.435	Sqm	
			1.752	2.050	0.175	1	1.331	Sqm	
			1.455	1.750	0.175	2	2.244	Sqm	
			3.500	1.750	0.175	1	1.838	Sqm	
			1.446	3.500	0.175	1	1.731	Sqm	
			2.050	1.750	0.175	1	1.330	Sqm	
			2.050	2.050	0.175	1	1.435	Sqm	
			2.088	3.500	0.175	1	1.956	Sqm	
		<u>Cutouts</u>							
			4.680			-1	-4.680	Sqm	

27 OCT 2023
 T.MADHU
 Project Manager/GVRC

			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head
			22.930			-1	-22.930	Sqm	
			6.280			-2	-12.560	Sqm	
			7.480			-1	-7.480	Sqm	
			12.500			-2	-25.000	Sqm	
			28.460			-2	-56.920	Sqm	
			8.780			-1	-8.780	Sqm	
			22.580			-1	-22.580	Sqm	
		Roof Beams Sides							
		A1A9 - G1G9							
		B1A	9.412	0.375	0.525	1	13.412	Sqm	
		B3	4.575	0.300	0.300	2	8.235	Sqm	
		B3	4.800	0.300	0.275	1	4.080	Sqm	
		B1	9.412	0.375	0.525	1	13.412	Sqm	
		B2	4.475	0.300	0.300	1	4.028	Sqm	
		B3	4.510	0.375	0.300	1	4.397	Sqm	
		B2	5.194	0.300	0.300	1	4.675	Sqm	
		B2	9.412	0.300	0.300	1	8.471	Sqm	
		B1	10.450	0.375	0.525	1	14.891	Sqm	
		B2	3.600	0.300	0.300	1	3.240	Sqm	
		B6	6.250	0.300	0.375	1	6.563	Sqm	
		B5	10.434	0.300	0.525	1	14.086	Sqm	
		B6	9.850	0.300	0.425	1	11.328	Sqm	
		B1	10.563	0.375	0.525	1	15.052	Sqm	
		B6	9.813	0.300	0.375	1	10.304	Sqm	
		L1L13 - M1M13							
		B2	3.600	0.300	0.300	7	22.680	Sqm	
		B7A	60.375	0.375	0.525	1	86.034	Sqm	
		B7	19.625	0.375	0.525	1	27.966	Sqm	
		M1M10 - U1U10							
		B1A	17.545	0.375	0.525	1	25.002	Sqm	
		B4	17.545	0.300	0.525	1	23.686	Sqm	
		B1	17.545	0.375	0.525	1	25.002	Sqm	
		B5A	8.749	0.300	0.525	1	11.811	Sqm	
		B3	9.098	0.300	0.300	1	8.188	Sqm	
		B1	8.749	0.375	0.525	1	12.467	Sqm	
		B6	9.098	0.300	0.375	1	9.553	Sqm	
		B2	4.597	0.300	0.300	1	4.137	Sqm	
		B3	1.500	0.300	0.300	2	2.700	Sqm	
		B7	20.375	0.375	0.525	1	29.034	Sqm	
		B6A	9.850	0.300	0.375	1	10.343	Sqm	
		B6	9.812	0.300	0.375	1	10.303	Sqm	
		B7	10.488	0.300	0.375	1	11.012	Sqm	



 APPROVED BY
 27 OCT 2023
 T. MADHUSUDHAN
 Project Engineer

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head
		<u>Tie Beam</u>							
		B1	204.000	0.300	0.600	1	306.000	Sqm	3612.568
		<u>Shuttering-Staircase-1</u>						Sft	38886.000
		Waist slab 01 + Landing	6.250	1.630	0.000	2	20.375	Sqm	
		Waist slab 02 + Landing	3.575	1.550	0.000	2	11.083	Sqm	
		LB2	3.700	0.300	0.475	1	4.625	Sqm	
		LB1	3.698	0.300	0.475	1	4.623	Sqm	
		Sides	9.829	0.000	0.18	4	7.077	Sqm	
		<u>Shuttering Staircase-2</u>							
		Waist slab 01 + Landing	6.150	1.650	0.000	2	20.295	Sqm	
		Waist slab 02 + Landing	3.998	1.550	0.000	2	12.394	Sqm	
		LB2	3.700	0.300	0.475	1	4.625	Sqm	
		LB1	3.700	0.300	0.475	1	4.625	Sqm	
		Sides	9.750	0.000	0.18	4	6.825	Sqm	
									96.546
								Sft	1039.000

Mady

APPROVED BY

27 OCT 2023

T.MADHU
Project Manager/G.V.R.C.