

Construction Division - Material Requirement – Site Report

Company:	MRM LLP	Date:	27-01-2023	
Site:	GMR	Prepared by:	SK.Goushee Begum	
Report From / To	21.01.24 Friday to 26.01.24 Sat	Approved by:	K.Narender reddy/Ahmed Khan	
Report Date	27-01-2023			
List of items that require SKU:				
List of requisitions where PO/WO not prepared after 3 working days of requisition:				
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20231124007	24-11-23	1	Sofa sets	Online purchase
20231214014	14-12-23	1	Vinyl PVC Tiles	Stock arranging at sslp
20231218027	18-12-23	1-3	tennis table	Online purchase
20240113009	13-01-24	1	Roots cleaning machine	Agreement with MD sir approval
20240125024	25-01-24	1-2	E Block lift	Approval at level 2
20240125026	25-01-24	1-4	Steel	Approval at level 2
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
93052	15-10-22	1	Electrical power supply(E,F,club house)	Work under progress
20230619013	19-06-23	1	Lift C block	Block C,D,F,G supplier don't have men &material, they are planing to complete after completion of A block(advance payment also not received)
20230619011	19-06-23	1	Lift A block	Material delivered installation work under progress
20230619014	19-06-23	1	Lift D block	Block C,D,F,G supplier don't have men &material, they are planing to complete after completion of A block(advance payment also not received)
20230619015	19-06-23	1	Lift F block	Block C,D,F,G supplier don't have men &material, they are planing to complete after completion of A block(advance payment also not received)
20230619016	19-06-23	1	Lift G block	Block C,D,F,G supplier don't have men &material, they are planing to complete after completion of A block(advance payment also not received)
20230703023	03-07-23	1	H block down comers	Part Work completed, supplier will not coming to site
20230718020	18-07-23	1	Single leaf fire rated door	Suplier only received 50% advance payment,after received 100% paymentonly supplier will delivery the material.
20230821046	21-08-23	1	Swimming pool Equipment	Site not yet ready
20230821047	21-08-23	2	Swimming pool Equipment	Site not yet ready
20230821048	21-08-23	3	Swimming pool Equipment	Site not yet ready
20230821049	21-08-23	4	Swimming pool Equipment	Site not yet ready
20230821050	21-08-23	5	Swimming pool Equipment	Site not yet ready
20230821045	21-08-23	1	Swimming pool filter plant	Site not yet ready
20230821044	21-08-23	1	Swimming pool filter plant	Site not yet ready

10/020	01-11-23	1-8	Tiles	Part material delivered balance arranging for vehicle and labour
2023109048	09-11-23	1	Balcony glass railing	Glass fixing pending
2023110011	09-11-23	1	Balcony glass railing	Glass fixing pending
20231114018	14-11-23	1	Tan brown granite	Part material delivered balance arranging for vehicle and labour
20231114033	14-11-23	1	Tiles marbo opera beige	Part material delivered balance arranging for vehicle and labour
20231116026	16-11-23	1	Tan brown granite	Part Material received balance arranging labour
20231125025	25-11-23	1-4	Tiles bathroom	Arranging vehicle and labour
20231127025	27-11-23	1-7	Tiles ultra sprinkler	Arranging vehicle and labour
20231128027	28-11-23	1	VDF Flooring	Work under progress
20231205036	05-12-23	1	Battery-Suplic acid 4.5ah	Supplier delivery by Monday 29-01-24
20231205033	05-12-23	1-9	Tiles H-504	Arranging labour and vehicle
20231205032	05-12-23	1-8	TilesH-505	Arranging labour and vehicle
20231208008	08-12-23	1-8	Flooring tiles H-303	Arranging vehicle and labour
20231215003	15-12-23	1-12	Tiles bathroom	Arranging vehicle and labour
20231215036	15-12-23	1	Toughed glass	Supplier not confirming the delivery date giving false date
20231215039	15-12-23	1	Telephone sockets	No stock at supplier
20231219004	18-12-23	1-8	Tiles for F-605	Arranging for material and labour
20231227053	27-12-23	1	Rme m10	Work under progress
20240102006	02-01-24	1-3	Flooring tiles	Arranging labour and vehicle
20240103009	02-01-24	1	DG service charges	Payment pending after receiving payment only they will change the fuel filters.
20240104027	03-01-24	1-4	UPVC windows h-101	Supplier taken measurements will be delivery by one week
20240108040	08-01-24	1	Tiles-Basalt beige	Arranging labour and vehicle
20240109002	09-01-24	1-2	Screws Csk head	Available with supplier delivery by Thursday 25-1-24
20240110010	09-01-24	1	Balcony glass railing	Measurement taken supplier arranging for material.
20240111002	11-01-24	1	UPVC French door	Supplier taken measurements and arranging for material fabrication under progress.
20240117053	17-01-24	1	Garden Rack	Supplier delivery Tuesday 23-01-24
20240117025	17-01-24	1-2	Badminton rackets and coaks	Advance payment not received by supplier delivery by after payment
20240119002	19-01-24	1	Pillar cook	Advance payment pending
20240119038	19-01-24	1	RMC M20	Work under progress
20240120031	20-01-24	1	Solid bricks	Part material received balance As per site Requirement
20240123023	23-01-24	1-4	Upvc Windows	Supplier arranging the material
20240123022	23-01-24	1-4	Upvc Windows	Supplier arranging the material
20240123021	23-01-24	1-4	Upvc Windows	Supplier arranging the material
20240124003	23-01-24	1-2	Panel Doors	Stock at slp Tuesday 30-01-24 will arrange vehicle
20240124005	23-01-24	1-4	Upvc Windows	Supplier arranging the material
20240125045	23-01-24	1	Solid Bricks	Supplier arranging the material
20240142002	24-01-24	1	Lupum	Stock at slp Tuesday 30-01-24 will arrange vehicle
20240124009	24-01-24	1-2	Panel doors	Stock at slp Tuesday 30-01-24 will arrange vehicle
20240124008	24-01-24	1	Cera Board	Supplier arranging the material
20240124045	24-01-24	1-2	E block clum1	Work under progress

25035	25-01-24	1	Bombay Nails	Stock at sslp Tuesday 30-01-24 will arrange vehicle
20240125019	25-01-24	1-16	CP Sanitary	Stock at sslp Tuesday 30-01-24 will arrange vehicle
20240125006	25-01-24	1	Wires	Stock at sslp Tuesday 30-01-24 will arrange vehicle
20240125016	25-01-24	1	Isolator 63amps	Supplier will delivery on 29-01-24
20240125015	25-01-24	1	Anchor bolts	Supplier will delivery on 31-01-24
20240125021	25-01-24	1-16	Cp sanitary	Stock at sslp Tuesday 30-01-24 will arrange vehicle
No. of gate passes issued this week:				
Delivery van site visit on:			NILL	From No. NILL To No. NILL
Items not ordered but received: mill				
POs to be cancelled – material not required /incorrectly made:				
Material Not Required:				
1. 20231118011				
2. 20231117013				
3. 20240103006				
4. 20231129019				
5. 20240109006				

Approved POs – part/full material received – MRN not uploaded:Nill

PO to be closed – part material received – further material not required/will be ordered by new requisition:

Part material received balance not Required:

- 1.20230909048-RMC-10cum balance
- 2.20230828004-RMC-88cum balance
- 3.20231211031-cemnet block 250 balance
- 4.20240102006-Tiles
- 5.20231219004-Tiles
- 6.20231205032-Tiles
- 7.20231127025-Tiles
- 8.20231125025-Tiles
- 9.20231101020-Tiles

Other corrections & remarks:

Details of steel & cement stock						
Sl. No	Tor size	Wt.per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	350	0.7	2.25
2. 1	10mm	.617	7.404	520	3.84	5.23
3.	12mm	.89	10.68	600	6.39	6.94
4.	16mm	1.58	18.96	350	6.63	6.84
5.	20mm	2.47	29.64	0	0	2.96
6.	25mm	3.86	46.32	50	2.31	2.87
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.3	0.3
OPC stock	0	OPC last weeks stock	0	PPC/PSC stock	483	PPC/PSC last weeks stock 570
Details		Prepared by		Project Manager		
Sign						
Date	27-01-2023		27-01-2023			

Notes: 1. For missing SKUs send email to procurement@jankiandproperties.in and post on purchase construction viber group. 2. Send this report to purchase@jankiandproperties.com, janki@jankiandproperties.com and audit@jankiandproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL. PRC (HSE). 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.