

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For v.no.206 to 213 & 136 & site office road work
Project:	SOV-III	Flat / Villa no.:	For v.no.206 to 213 & 136 & site office road work
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	20231215012	A. Estimated quantity:	112
PO nos.:	20231215010	B. Requisition quantity:	112
Sign of Security	Sign of Admin	C. Actual quantity poured	94
		D. Difference (C-A)	-18

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30/01/24	10:20	10:50	11:00	06	3442	14400	14100				
2.	30/01/24	10:28	10:58	11:10	06	3443	14400	14100				
3.	30/01/24	10:40	11:20	11:30	06	3444	14400	14150				
4.	30/01/24	12:05	12:34	12:45	06	3445	14400	14320				
5.	30/01/24	12:50	13:19	13:30	06	3446	14400	14380				
6.	30/01/24	01:40	14:11	14:20	06	3447	14400	14240				
7.	31/01/24	10:05	10:34	10:45	06	3448	14400	14100				
8.	31/01/24	10:10	10:37	10:47	06	3449	14400	14320				
9.	31/01/24	10:25	10:54	11:05	06	3450	14400	14320				
10.	31/01/24	11:55	12:24	12:35	06	3451	14400	14320				
11.	31/01/24	12:25	12:53	01:05	06	3452	14400	14370				
12.	31/01/24	12:30	13:01	13:10	06	3453	14400	14140				
13.	31/01/24	14:25	14:54	15:05	06	3455	14400	11510	-2890	786/-		
14.	31/01/24	14:30	14:58	15:10	06	3454	14400	14430				
15.	31/01/24	14:45	15:18	15:30	06	3456	14400	16760	+2360			
16.	31/01/24	16:45	17:14	17:25	04	3457	9600	9550				

			94		225600	223110	530	786/-		
marks	Part received remaining not required.please close po									

Details of RMC pour

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site