

Supplier:	R6 Infta(M25)			Slab no:								
Requisition nos:	20240110013			A. Estimated quantity		100 m3						
PO nos.:	20240110030			B. Requisition		100m3						
Sign of Security	Sign of Admin	Sign of Project Manger		C. Actual quantity pour		21m3 used on(17-01-2024),28m3 used on (17-01-24),4.5m3						
				D. Difference (C-A)		46.5m3						
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	30-01-2024	16:50	16:56	17:33	4.5m3	4,223	10,800	10,700	-100			
2												
3												
				Total	4.5m3		10,800		-100			
Remarks		Balanced quantity to be delivered later										

Note: 1. Report to be sent on a daily basis to report-audit@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

4223

Date : 30-01-2024

To,

M/s.

Gv one

Hyderabad - 2024-01-10030

Vehicle No. :

TS30TA 4488

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

4.25

4.25

4.25

Hyderabad

INWARD

Inward No: **3672**

Dt: **30/1/24**

WPN No:

Dt:

Received By:

Sign:

CRESCENTIALABS PVT LTD

Receiver's Signature

For **R6 Infra**

Authorised Signatory

MAN - 20240131015