

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MRGV	Block No.:	Towards east,west south CC road
Project:	BRGV	Flat / Villa no.:	
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	20240131004	A. Estimated quantity:	80M3
PO nos.:	20240131003	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			80M3
			D. Difference (C-A)
			-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03.02.2024	07:16	08:36	08:50	6.50m3	3470	15600	15820				
2	03.02.2024	07:19	09:54	10:15	6.50m3	3471	15600	15780				
3	03.02.2024	07:25	10:23	10:40	6.50m3	3472	15600	15970				
4	03.02.2024	07:23	11:05	11:25	6.50m3	3473	15600	15910				
5	03.02.2024	07:27	11:44	12:00	6.50m3	3474	15600	15960				
6	03.02.2024	08:05	12:18	12:35	6.50m3	3475	15600	15970				
7	03.02.2024	08:12	12:38	12:50	6.50m3	3476	15600	15890				
8	03.02.2024	08:21	14:27	14:50	6.50m3	3477	15600	15940				
9	03.02.2024	08:56	15:20	15:45	6.50m3	3478	15600	15530				
10	03.02.2024	11:28	15:52	16:20	6.50m3	3479	15600	15730				
11	03.02.2024	14:18	16:13	16:45	6.50m3	3480	15600	15900				
12	03.02.2024	14:34	17:05	17:35	6.50m3	3481	15600	15980				
13	03.02.2024	18:12	22:00	22:30	2.00m3	3482	4800	4780	20			

Total:				80.00m3		192000	195160	20			
Remarks	As per purchase order 80M3 consumed 80M3 .										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit



CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: BLOOMDALE RESIDENCY GENOMY VALLEY			D.C. No: 3470		Date: 3/Feb/24
Delivery Site: THURKAPALLY			Truck No: TS 08 UE 5535		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	6.50	Cum	6.50	GOOD

Other Documents Enclosed:

1)

2)

For Office use only

- Driver Name:

SHAREEF

- Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition**for Cemex Infra****Customer Signature**

Authorised Signatory