

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	chemical block slab
Project:	GV ONE	Flat / Villa no:	-
Supplier:	CEMEX INFRAM30	Slab no:	-
Requisition nos:	20240124026	A. Estimated quantity	150m ³
PO nos.:	20240125011	B. Requisition	150m ³
Sign of Security:	Sign of Admin	C. Actual quantity poured	25.5m ³ used on(01-02-24), 52m ³ used(02-02-24), 39m ³
Sign of Project Manger		D. Difference (C-A)	33.5m ³

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	05-02-2024	10:35	12:08	12:36	6.5m ³	3483	15,600	15,860	-260			
2	05-02-2024	10:37	12:43	13:10	6.5m ³	3484	15,600	15,420	180			
3	05-02-2024	10:47	12:58	13:28	6.5m ³	3485	15,600	15,870	-270			
4	05-02-2024	13:34	14:51	15:29	6.5m ³	3486	15,600	15,800	-200			
5	05-02-2024	13:36	14:53	15:27	6.5m ³	3487	15,600	15,820	-220			
6	05-02-2024	14:42	17:35	17:59	6.5m ³	3488	15,600	15,910	-310			
					Total		93600	94680	-770			

Balanced quantity to be delivered later

Remarks

Note: 1. Report to be sent on a daily basis to purchase @modiproperites.com and Report-audit@modiproperites.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

AEX INFRA

Ph: 20240125011

No. 312, Rampally (Vill), Keesara (Md)

Medical (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: **CRESCENTIA LABS PVT LTD**
(GV ONE)

Delivery Site: **THURKAPALLY**

D.C. No: **3483**

Date: **5/Feb/24**

Truck No: **TS07UF6885**

Mode: **PUMP**

S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M30	6.50	Cum	6.50	GOOD

Other Documents Enclosed:

For Office use only

Driver Name:

RAVI GOUD

Signature:

1) **MRN-20240206001-**

2) Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

INWARD	INWARD
Received By: <i>[Signature]</i>	Received By: <i>[Signature]</i>
MRN No: 3710	MRN No: 3710
Dr: <i>[Signature]</i>	Dr: <i>[Signature]</i>

Customer Signature

Mueali's
Authorized Signatory

for Cemex Infra