

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards E Block part slab I concreting use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards E Block part slab I concreting use purpose
Requisition nos.:	20240119017	A. Estimated quantity:	110M3(M20)
PO nos.:	20240119038	B. Requisition quantity:	110M3
	Sign of Admin	Sign of Project Manager	
		D. Difference (C-A)	8M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @ 2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction in Rs. for shortfall	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.01.24	09:52	11:04	11:15	8	0372	19200	18990	-210			
2.	21.01.24	10:08	11:25	11:45	8	0373	19200	19070	-130			
3.	21.01.24	10:18	11:27	11:50	8	0374	19200	19120	-80			
4.	21.01.24	11:32	12:15	12:30	8	0376	19200	19150	-50			
5.	21.01.24	11:40	12:29	12:40	8	0377	19200	18970	-230			
6.	21.01.24	12:48	13:42	14:05	8	0382	19200	19020	-180			
7.	21.01.24	13:02	13:59	14:10	8	0381	19200	19040	-160			
8.	21.01.24	13:05	14:22	14:35	8	0382	19200	18910	-290			
9.	21.01.24	14:34	15:35	15:45	8	0384	19200	18960	-240			
10.	21.01.24	14:42	15:02	15:25	8	0385	19200	18900	-300			
11.	29.01.24	11:48	14:42	14:40	3	0488	7200	7250	+50			
12.	06.02.24	12:47	14:06	14:20	8	0106	19200	19710	+510			
13.	06.02.24	12:49	14:30	14:40	8	0107	19200	19340	+140			

06.02.24	13:09	14:40	14:55	8	0108	19200	19340	+140			
06.02.24	13:33	15:06	15:15	8	0110	19200	19300	+100			
06.02.24	20:44	21:28	21:30	3	0125	7200	7660	+460			
Total:				118		283200	282730	-470			
Remarks	Po to be closed.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapilly (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GUMOHAR RESIDENCY

Delivery Site: MALLAPUR

S.No:	Description	Qty	Units	Cum	8	-
-------	-------------	-----	-------	-----	---	---

1	M 20 RMC	8	Cum	8	-
---	----------	---	-----	---	---

Other Documents Enclosed:

For Office use only

Driver Name: RAUF
Signature:

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons
Received above material in good condition
MODI REALTY MALLAPUR LLP
15087 06/02/24
9034019038
MARN NO

Customer Signature

Authorized Signatory
for KN INFRA