

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards E Block part slab I concreting use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards E Block part slab I concreting use purpose
Requisition nos.:	20240119017	A. Estimated quantity:	110M3(M20)
PO nos.:	20240119038	B. Requisition quantity:	110M3
	Sign of Admin	C. Actual quantity poured	118M3
	Sign of Project Manager	D. Difference (C-A)	8M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction in Rs. for shortfall	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.01.24	09:52	11:04	11:15	8	0372	19200	18990	-210			
2.	21.01.24	10:08	11:25	11:45	8	0373	19200	19070	-130			
3.	21.01.24	10:18	11:27	11:50	8	0374	19200	19120	-80			
4.	21.01.24	11:32	12:15	12:30	8	0376	19200	19150	-50			
5.	21.01.24	11:40	12:29	12:40	8	0377	19200	18970	-230			
6.	21.01.24	12:48	13:42	14:05	8	0382	19200	19020	-180			
7.	21.01.24	13:02	13:59	14:10	8	0381	19200	19040	-160			
8.	21.01.24	13:05	14:22	14:35	8	0382	19200	18910	-290			
9.	21.01.24	14:34	15:35	15:45	8	0384	19200	18960	-240			
10.	21.01.24	14:42	15:02	15:25	8	0385	19200	18900	-300			
11.	29.01.24	11:48	14:42	14:40	3	0488	7200	7250	+50			
12.	06.02.24	12:47	14:06	14:20	8	0106	19200	19710	+510			
13.	06.02.24	12:49	14:30	14:40	8	0107	19200	19340	+140			

06.02.24	13:09	14:40	14:55	8	0108	19200	19340	+140			
06.02.24	13:33	15:06	15:15	8	0110	19200	19300	+100			
06.02.24	20:44	21:28	21:30	3	0125	7200	7660	+460			
Total:				118		283200	282730	-470			
Remarks	Po to be closed.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567



DELIVERY CHALLAN

Customer Name: GUMOHAR RESIDENCY

D.C. No: 0107 Date: 06-02-2024

Delivery Site: MALLAPUR

Truck No: TS08UG7853 Mode: PUMP

S.No: Description Qty

Units Cum. Qty Remarks

2 M 20 RMC

8

Cum

16

Other Documents Enclosed:

For Office use only

1)

Driver Name: BR.SANTOSH

2)

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

for KN INFRA

Customer Signature

Card No. 15088 D.6/02/24
ARN NO. 20240206015

Authorised Signatory

Received By: Sign

12:21	0	802	412	672	0	0	232	90	0	0	0	170	0	0	0	2	0	0	0
12:22	0	799	410	670	0	0	230	92	0	0	0	172	0	0	0	2	0	0	0
12:23	0	802	412	670	0	0	232	90	0	0	0	170	0	0	0	2	0	0	0
12:25	0	800	410	672	0	0	231	92	0	0	0	172	0	0	0	2	0	0	0

TOTAL