

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.: E Block	Towards E Block column2 concreting use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards E Block column2 concreting use purpose
Requisition nos.:	20240127026	A. Estimated quantity:	70M3(M25)
PO nos.:	20240127034	B. Requisition quantity:	70M3
	Sign of Admin	C. Actual quantity poured	24.5M3
	Sign of Project Manager	D. Difference (C-A)	45.5M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.02.24	11:39	13:33	13:50	8	0156	19200	19740	+540			
2.	08.02.24	13:42	15:54	16:05	8	0161	19200	19370	+170			
3.	08.02.24	14:54	18:19	18:30	8.5	0164	20400	20590	+190			
4.												
5.												
6.												
7.												
8.												
9.												
Total:					24.5		58800	59700	+900			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567



DELIVERY CHALLAN

Customer Name: GUMOHAR RESIDENCY			D.C. No: 0156		Date: 08-02-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4351		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		GOUSE
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for KN INFRA		
Customer Signature			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR LLP
Ward No 15/26 DL 9/02/24
MRN No 20240208009
Received By... Sign...

Authorised Signatory

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GUMOHAR RESIDENCY

D.C. No: 0161 Date: 08-02-2024

Delivery Site: MALLAPUR

Truck No: TS08UG4352 Mode: PUMP

S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 25 RMC	8	Cum	16	

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

INWARD

Received above material in good condition REALTY MALLA PUR LLP

for KN INFRA

Customer Signature

Ward No. 15127 or 8102/24
MRN No. 20240208009

Authorised Signatory

Received By: Sign:

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GUMOHAR RESIDENCY
D.C. No: 0164
Date: 08-02-2024

Delivery Site: MALLAPUR
Truck No: TS08UG5054
Mode: PUMP

S.No:	Description	Qty	Units	Cum	24.5	-
3	M 25 RMC	8.5	Cum			

Other Documents Enclosed:
Driver Name: KISHORE
Signature:
For Office use only

Note: No alterations will be accepted without supplier &
Customer Signatures alongwith reasons.

Received above material in good condition
WARD No 15129 DL8/02/24
MARN No 20240208009
Customer Signature
Authorized Signatory for KN INFRA