

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main Block
Project:	Nextopols	Flat / Villa no.:	For UG Sump walls
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20231123014	A. Estimated quantity:	125 M3
PO nos.:	20231123007	B. Requisition quantity:	125 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	30 M3
		D. Difference (C-A)	95 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.02.2024	09:14	10:15	10:25	07	4295	16800	16260	540			
2.	05.02.2024	11:18	12:20	12:30	07	4299	16800	16110	690			
3.	05.02.2024	12:56	14:00	14:05	07	4303	16800	16610	190			
4.	05.02.2024	13:29	14:40	14:45	07	4305	16800	16570	230			
5.	05.02.2024	16:04	17:00	17:05	02	4307	4800	4960	-			
6.												
7.												
Total:					30		72000	70510	1650			
Remarks	As per quantity ordered 125 M3 consumed 30 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiprojects.com and report@modiprojects.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.