

Company Name		Modiproperties Pvt Ltd						
Project		GULMOHAR RESDIENCY						
Prepared By		B.Menakshi						
Prepared Date:		15-Feb-24						
Note: Prepare the statement for all the Flats in the project.								
Block No		Block - A						
		Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical posession	Remarks
S.No	Flat No							
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	30-Dec-22	occupied
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	23-Jul-22	occupied
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	15-Oct-22	occupied
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	10-Sep-22	occupied
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	1-Jun-23	occupied
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	10-Feb-22	occupied
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	2-Oct-22	occupied
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	10-Oct-22	occupied
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	30-Oct-22	occupied
10	A - 201	N/A	20-10-20	31-01-21				unsold
11	A - 202		20-10-20	06-03-21				unsold
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22		Model flat
13	A - 204		10-10-20	31-01-21				unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	16-Aug-22	occupied
15	A - 206		10-10-20	14-01-21				unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22		Model flat
17	A - 208		20-10-20	06-03-21				unsold
18	A - 209		20-10-20	06-03-21	14-06-21	14-02-22	31-Oct-23	occupied
19	A - 301		05-12-20	27-03-21	25-08-21	01-11-21	31-Aug-23	occupied
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	10-Nov-22	occupied
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	4-Apr-22	occupied
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	26-Oct-22	occupied
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	15-Mar-22	occupied
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	3-Sep-22	occupied
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	23-Oct-22	occupied
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	25-Oct-22	occupied
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	4-Aug-22	occupied
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	20-Dec-22	occupied
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	20-Nov-22	occupied
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	15-Oct-22	occupied
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	15-Aug-22	occupied
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	15-Apr-22	occupied
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	14-Sep-22	occupied
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	10-Oct-22	occupied
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	10-Sep-22	occupied
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	15-Oct-23	occupied
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	15-Oct-22	occupied
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	10-Dec-22	occupied
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	10-Nov-22	occupied
40	A - 504		21-02-21	23-06-21	20-10-21	05-02-22	22-Sep-22	occupied
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	9-Dec-22	occupied
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	11-Nov-22	occupied
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	25-Aug-22	occupied
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	10-Sep-22	occupied
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22		

APR 11 2024
 A. J. E. S. S. S.
 MODI REALTY MALLAPUR LLP

MODI REALTY
 A. J. E. S. S. S.
 MODI REALTY MALLAPUR LLP

Company Name		Modiproperties.Pvt Ltd							
Project		GULMOHAR RESIDENCY							
Prepared By		B. Menakshi							
Prepared Date:		15-Feb-24							
Note: Prepare the statement for all the Flats in the project.									
Block No		Block -B							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks	
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21	19-06-22	01-09-2023	handedover	
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21	01-08-22	15-09-2023	handedover	
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21	18-05-22	16-Dec-22	handedover	
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	-	model flat	
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	-	office	
6	B- 106	N \ A	08-03-2020	15-10-20	19-06-22	25-Feb-23	03-09-2023	handedover	
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21	1-Apr-22	30-Aug-22	handedover	
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21	18-05-22	5-Mar-22	handedover	
9	B- 201	N \ A	19-09-2020	29-12-20			-		
10	B- 202	N \ A	19-09-2020	15-01-21			N/A	unsold	
11	B- 203	N \ A	23-06-2020	15-01-21			-		
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	10-Oct-22	handedover	
13	B- 205	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	-	Possession letter not received	
14	B- 206	N \ A	23-06-2020	29-12-20			N/A	unsold	
15	B- 207	N \ A	19-09-2020	19-12-20			N/A	unsold	
16	B- 208	N \ A	19-09-2020	19-12-20			N/A	unsold	
17	B - 301	N \ A	20-10-2020	02-03-21	28.03.22	2-Apr-22	2-Feb-23	handedover	
18	B - 302	N \ A	20-10-2020	02-03-21	1-Dec-22	28-02-22	-	Possession letter not received	
19	B - 303	N \ A	28-09-2020	02-03-21	06-11-21	25-03-22	30-Oct-22	handedover	
20	B - 304	N \ A	28-09-2020	02-03-21	15-09-21	01.04.22	15-Oct-22	handedover	
21	B - 305	N \ A	28-09-2020	24-03-21	15-09-21	28-02-22	30-Sep-22	handedover	
22	B - 306	N \ A	28-09-2020	31-01-21	15-10-22	20-10-22	15-Nov-22	handedover	
23	B - 307	N \ A	20-10-2020	02-03-21	24-12-21	02.04.22	15-Nov-22	handedover	
24	B - 308	N \ A	20-10-2020	31-01-21	15-09-21	03.04.22	25-11-2023	handedover	
25	B - 401	N \ A	13-11-2020	12-03-21	04-01-22	18.04.22	26-08-2023	handedover	
26	B - 402	N \ A	13-11-2020	27-03-21	15-09-21	25-03-22	30-11-2022	handedover	
27	B - 403	N \ A	24-10-2020	27-03-21	13-01-22	05.04.22	25-03-2022	handedover	
28	B - 404	N \ A	24-10-2020	02-03-21	01-11-21	25-03-22	30-May-23	handedover	
29	B - 405	N \ A	24-10-2020	02-03-21	15-09-21	25-03-22	30-Aug-22	handedover	
30	B - 406	N \ A	24-10-2020	24-03-21	13-01-22	10.04.22	20-Feb-22	handedover	
31	B - 407	N \ A	13-11-2020	12-03-21	13-01-22	10.04.22	23-Sep-23	handedover	
32	B - 408	N \ A	13-11-2020	02-03-21	15-09-21	10.04.22	26-Aug-23	handedover	
33	B - 501	N \ A	12-Dec-20	26-04-21	25-02-22	18.04.22	12-Oct-23	handedover	
34	B - 502	N \ A	12-Dec-20	30-04-21	04-01-22	25-03-22	-		
35	B - 503	N \ A	20-11-2020	30-04-21	25-02-22	25-03-22	-		
36	B - 504	N \ A	20-11-2020	26-04-21	24-12-21	25-03-22	-	handedover	
37	B - 505	N \ A	20-11-2020	28-06-21	24-12-21	19.04.22	8-Sep-22	handedover	
38	B - 506	N \ A	20-11-2020	28-06-21	25-02-22	19.04.22	9-Sep-23		
39	B - 507	N \ A	12-Dec-20	30-04-21	13-01-22	15.04.22	06-06-2023	handedover	
40	B - 508	N \ A	12-Dec-20	26-04-21	24-12-21	01.04.22	-	Possession letter not received	
41	B - 601	N \ A	29-06-21	01-11-21	25-02-22	30-06-22	15-May-22	handedover	
42	B - 602	N \ A	29-06-21	20-10-21	01-08-22	16-12-22	25-Dec-22	handedover	
43	B - 603	N \ A	26-05-21	20-10-21	01.04.22	18.04.22	12-Oct-23	handedover	
44	B - 604	N \ A	26-05-21	20-10-21	25-02-22	18-05-22	30-Sep-22	handedover	
45	B - 605	N \ A	26-05-21	20-10-21	25-02-22	30-06-22	30-Oct-22	handedover	
46	B - 606	N \ A	26-05-21	20-10-21			N/A	unsold	
47	B - 607	N \ A	29-06-21	20-10-21				ANA to be received	
48	B - 608	N \ A	29-06-21	20-10-21	25-02-22	18-05-22	30-Aug-22	handedover	

Ass. E. of Modiproperties
MODIPROPERTIES LLP

APPROVED BY
PROJECT MANAGER

Company Name		Modiproperties.Pvt Ltd							
Project		GULMOHAR RESDIENCY							
Prepared By		B.Menakshi							
Prepared Date:		15-Feb-24							
Note:		Prepare the statement for all the Flats in the project.							
Block No		Block - D							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks	
1	D - 101	08-06-21	28-07-21	01-08-22			-		
2	D - 102	08-06-21	28-07-21	14-02-22			-	ANA not received.	
3	D - 103	12-03-21	25-07-21	04-01-22			-	unsold	
4	D - 104	12-03-21	25-07-21	04-01-22	02-01-2023	10-04-2023	-		
5	D - 105	12-03-21	25-07-21	04-01-22	20-11-2023	22-11-2023	-		
6	D - 106	12-03-21	25-07-21	04-01-22	04-01-2023	31-01-23	1-Oct-23		
7	D - 107	08-06-21	28-07-21	14-02-22	06-02-2022	31-01-23	1-Oct-23		
8	D - 108	08-06-21	28-07-21	14-02-22	23-01-2023	31-0-23	1-Oct-23		
9	D - 201	08-06-21	18-08-21	14-02-22	06-02-2022	23-01-23	1-Nov-23		
10	D - 202	08-06-21	18-08-21	14-02-22			-	mortagage	
11	D - 203	12-03-21	18-08-21	14-02-22			-	mortagage	
12	D - 204	12-03-21	18-08-21	14-02-22			-	mortagage	
13	D - 205	12-03-21	18-08-21	14-02-22			-	mortagage	
14	D - 206	12-03-21	18-08-21	14-02-22	23-01-2023	02-03-2023	02-05-2023		
15	D - 207	08-06-21	18-08-21	14-02-22			-	mortagage	
16	D - 208	08-06-21	18-08-21	14-02-22			-	mortagage	
17	D - 301	08-06-21	08-09-21	14-03-22	07-07-2022	30-12-22	1-Oct-23		
18	D - 302	08-06-21	08-09-21	14-03-22	15-09-2022	08-02-23	1-Jan-24		
19	D - 303	12-03-21	08-09-21	14-03-22	07-07-2022	20-12-22	-		
20	D - 304	12-03-21	08-09-21	14-03-22	07-07-2022	20-12-22	-		
21	D - 305	12-03-21	08-09-21	14-03-22	30-12-2022	31-03-2023	1-Dec-23		
22	D - 306	12-03-21	08-09-21	14-03-22	07-07-2022	19-09-2023	1-Oct-23		
23	D - 307	08-06-21	08-09-21	14-03-22	09-08-2022	20-12-22	1-Dec-23		
24	D - 308	08-06-21	08-09-21	14-03-22	09-08-2022	07-01-23	1-Oct-23		
25	D - 401	08-06-21	27-09-21	18-05-22	07-10-2022	15-01-23	-		
26	D - 402	08-06-21	27-09-21	18-05-22	07-09-2022	16-01-23	1-Oct-23		
27	D - 403	12-03-21	27-09-21	18-05-22	09-08-2022	20-12-22	1-Oct-23		
28	D - 404	12-03-21	27-09-21	18-05-22	15-09-2022	20-12-22	1-Oct-23		
29	D - 405	12-03-21	27-09-21	18-05-22	07-09-2022	17-01-23	1-Nov-23		
30	D - 406	12-03-21	27-09-21	18-05-22	15-09-2022	31-03-2023	-		
31	D - 407	08-06-21	27-09-21	18-05-22	07-09-2022	20-12-22	1-Oct-23		
32	D - 408	08-06-21	27-09-21	18-05-22	11-08-2022	08-02-23	1-Oct-23		
33	D - 501	08-06-21	20-10-21	01-06-22	29-10-2022	31-03-2023	-		
34	D - 502	08-06-21	20-10-21	05-06-22	15-09-2022	31-03-2023	1-Nov-23		
35	D - 503	12-03-21	20-10-21	05-06-22	29-10-22	31-03-2023	1-Oct-23		
36	D - 504	12-03-21	20-10-21	05-06-22	29-10-22	30-12-22	1-Oct-23		
37	D - 505	12-03-21	20-10-21	05-06-22	10.11.22	18-02-23	-		
38	D - 506	12-03-21	20-10-21	05-06-22	26-01-23	31-03-2023	-		
39	D - 507	08-06-21	20-10-21	01-06-22	15-09-22	31-01-23	1-Oct-23		
40	D - 508	08-06-21	20-10-21	01-06-22	25-11-22	18-02-23	1-Oct-23		
41	D - 601	08-06-21	14-11-21	01-08-22	15.11.22	18-04-2023	1-Oct-23		
42	D - 602	08-06-21	14-11-21	25-07-22	26-12-22	31-03-2023	-		
43	D - 603	12-03-21	14-11-21	25-07-22	02-02-2023	31-03-2023	1-Oct-23		
44	D - 604	12-03-21	14-11-21	01-08-22	26-12-22	31-03-2023	1-Oct-23		
45	D - 605	12-03-21	14-11-21	25-07-22	26-12-22	31-03-2023	-		
46	D - 606	12-03-21	14-11-21	01-08-22	07-01-23	31-03-2023	1-Oct-23		
47	D - 607	08-06-21	14-11-21	01-08-22			-	unsold	
48	D - 608	08-06-21	14-11-21	25-07-22	26-12-22	31-03-2023	-	unsold	

Certified By

Asst. E. Admin

MODI REALTY MALLAPUR LLP

APPROVED BY

PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd						
Project		GULMOHAR RESDIENCY						
Prepared By		B.Menakshi						
Prepared Date:		15-Feb-24						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - E						
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	E - 101	22-10-2023						Slab 1 centering work in progress
2	E - 102	22-10-2023						Slab 1 centering work in progress
3	E - 103	22-10-2023						Slab 1 centering work in progress
4	E - 104	22-10-2023						Slab 1 centering work in progress
5	E - 105	22-10-2023						Slab 1 centering work in progress
6	E - 106	22-10-2023						Slab 1 centering work in progress
7	E - 107	22-10-2023						Slab 1 centering work in progress
8	E - 201	22-10-2023						Slab 1 centering work in progress
9	E - 202	22-10-2023						Slab 1 centering work in progress
10	E - 203	22-10-2023						Slab 1 centering work in progress
11	E - 204	22-10-2023						Slab 1 centering work in progress
12	E - 205	22-10-2023						Slab 1 centering work in progress
13	E - 206	22-10-2023						Slab 1 centering work in progress
14	E - 207	22-10-2023						Slab 1 centering work in progress
15	E - 301	22-10-2023						Slab 1 centering work in progress
16	E - 302	22-10-2023						Slab 1 centering work in progress
17	E - 303	22-10-2023						Slab 1 centering work in progress
18	E - 304	22-10-2023						Slab 1 centering work in progress
19	E - 305	22-10-2023						Slab 1 centering work in progress
20	E - 306	22-10-2023						Slab 1 centering work in progress
21	E - 307	22-10-2023						Slab 1 centering work in progress
22	E - 401	22-10-2023						Slab 1 centering work in progress
23	E - 402	22-10-2023						Slab 1 centering work in progress
24	E - 403	22-10-2023						Slab 1 centering work in progress
25	E - 404	22-10-2023						Slab 1 centering work in progress
26	E - 405	22-10-2023						Slab 1 centering work in progress
27	E - 406	22-10-2023						Slab 1 centering work in progress
28	E - 407	22-10-2023						Slab 1 centering work in progress
29	E - 501	22-10-2023						Slab 1 centering work in progress
30	E - 502	22-10-2023						Slab 1 centering work in progress
31	E - 503	22-10-2023						Slab 1 centering work in progress
32	E - 504	22-10-2023						Slab 1 centering work in progress
33	E - 505	22-10-2023						Slab 1 centering work in progress
34	E - 506	22-10-2023						Slab 1 centering work in progress
35	E - 507	22-10-2023						Slab 1 centering work in progress
36	E - 601	22-10-2023						Slab 1 centering work in progress
37	E - 602	22-10-2023						Slab 1 centering work in progress
38	E - 603	22-10-2023						Slab 1 centering work in progress
39	E - 604	22-10-2023						Slab 1 centering work in progress
40	E - 605	22-10-2023						Slab 1 centering work in progress
41	E - 606	22-10-2023						Slab 1 centering work in progress
42	E - 607	22-10-2023						Slab 1 centering work in progress

Certified By



Asst. Eng/Admin

MODI REALTY MALLAPUR LLP

APPROVED BY



PROJECT MANAGER

Company Name		Modiproperties.Pvt Ltd							
Project		GULMOHAR RESDIENCY							
Prepared By		B.Menakshi							
Prepared Date:		15-Feb-24							
Note: Prepare the statement for all the Flats in the project.									
Block No		Block - F							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks	
1	F - 101	14-11-20	12-12-20	30-04-21	11-01-22	08-10-22	21-08-2023		
2	F - 102	14-01-21	08-02-21	16-08-21	22-03-22	08-10-22	05-08-2023		
3	F - 103	31-05-21	01-08-21	04-01-22	15-06-22	08-10-22	24-01-2024		
4	F - 104	26-05-21	01-08-21	04-01-22	15-06-22	08-10-22	20-01-2024		
5	F - 105	14-01-21	08-02-21	03-08-21					
6	F - 106	14-11-20	12-12-20	30-04-21	11-01-22	20-10-22	N/A	unsold	
7	F - 201	14-11-20	30-12-20	08-06-21			09-09-2023		
8	F - 202	14-01-21	19-03-21	05-10-21			N/A	mortgage flat	
9	F - 203	31-05-21	03-09-21	14-02-22			N/A	mortgage flat	
10	F - 204	26-05-21	03-09-21	14-02-22			N/A	mortgage flat	
11	F - 205	14-01-21	19-03-21	08-09-21			N/A	mortgage flat	
12	F - 206	14-11-20	30-12-20	08-06-21			N/A	mortgage flat	
13	F - 301	14-11-20	10-02-21	14-06-21			N/A	mortgage flat	
14	F - 302	14-01-21	23-06-21	28-11-21	14-03-22	24-10-22	04-08-2023		
15	F - 303	31-05-21	16-09-21	28-02-22	18-07-22	24-10-22	10-08-2023		
16	F - 304	26-05-21	16-09-21	14-03-22	07-09-22	07-12-12	-		
17	F - 305	14-01-21	23-06-21	28-11-21	16-07-22	24-10-22	29-08-2023		
18	F - 306	14-11-20	10-02-21	14-06-21	18-07-22	24-10-22	10-10-2023		
19	F - 401	14-11-20	06-03-21	25-08-21	14-03-22	07-12-12	-		
20	F - 402	14-01-21	30-08-21	25-03-22	10-08-22	20-12-22	-		
21	F - 403	31-05-21	26-10-21	14-02-22	10-08-22	20-12-22	-		
22	F - 404	26-05-21	26-10-21	14-02-22	10-08-22	08-12-12	22-09-2023		
23	F - 405	14-01-21	30-08-21	28-02-22	10-08-22	08-12-12	-		
24	F - 406	14-11-20	06-03-21	25-08-21	14-03-22	07-12-12	20-11-2023		
25	F - 501	14-11-20	19-03-21	14-02-22	15-06-22	30-12-22	18-09-2023		
26	F - 502	14-01-21	16-09-21	25-03-22	10-08-22	02-01-23	15-07-2023		
27	F - 503	31-05-21	02-11-21	25-03-22	15-09-22	02-01-23	-		
28	F - 504	26-05-21	02-11-21	25-03-22	07-09-22	20-12-22	07-08-2023		
29	F - 505	14-01-21	16-09-21	25-03-22	24-12-22	13-02-2023	13-10-2023		
30	F - 506	14-11-20	19-03-21	14-02-22	15-06-22	30-12-22	16-07-2023		
31	F - 601	14-11-20	07-08-21	28-04-22	16-07-22	08-12-12	28-08-2023		
32	F - 602	14-01-21	20-10-21	28-04-22	10-08-22	20-01-23	06-07-2023		
33	F - 603	31-05-21	28-11-21	28-04-22	10-08-22	23-01-23	19-07-2023		
34	F - 604	26-05-21	28-11-21	28-04-22	20-12-22	20-02-2023	-		
35	F - 605	14-01-21	20-10-21	28-04-22			-	Stage-III works going	
36	F - 606	14-11-20	07-08-21	28-04-22	16-07-22	07-12-12			

Certified By

Asst. Eng. Admin

MODI REALTY PALLAPUR LLP

APPROVED BY

PROJECT MANAGER

Company Name Modiproperties Pvt Ltd								
Project GULMOHAR RESIDIENCY								
Prepared By B.Menakshi								
Prepared Date: 15-Feb-24								
Note: Prepare the statement for all the Flats in the project.								
Block No Block - G								
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	G - 101	06-03-21	25-08-21	14-03-22	20-12-22	09-08-2023	18-01-2023	
2	G - 102	27-03-21	30-08-21	28-02-22			-	Unsold
3	G - 103	14-06-21	30-08-21	28-02-22	31-03-2023	28-07-2023	10-01-2023	
4	G - 104	14-06-21	30-08-21	14-03-22	20-12-22	28-07-2023	-	
5	G - 105	27-03-21	30-08-21	28-02-22			-	Unsold
6	G - 106	06-03-21	25-08-21	14-03-22			-	Unsold
7	G - 107	06-03-21	25-08-21	18-05-22	20-12-22	09-08-2023	-	
8	G - 201	06-03-21	19-10-21	27-04-22			-	mortgage
9	G - 202	27-03-21	19-10-21	25-06-22			-	mortgage
10	G - 203	14-06-21	19-10-21	27-04-22			-	mortgage
11	G - 204	14-06-21	19-10-21	27-04-22			-	mortgage
12	G - 205	27-03-21	19-10-21	15-05-22			-	mortgage
13	G - 206	06-03-21	19-10-21	15-05-22			-	mortgage
14	G - 207	06-03-21	19-10-21	15-05-22	20-12-22	13-07-2023	10-01-2023	
15	G - 301	06-03-21	26-10-21	25-03-22	14-02-2023	21-07-2023	15-11-2023	
16	G - 302	27-03-21	26-10-21	14-03-22	14-02-2023	09-08-2023	-	
17	G - 303	14-06-21	26-10-21	14-03-22	14-02-2023	28-07-2023	-	
18	G - 304	14-06-21	26-10-21	25-03-22	26-04-2023	22-12-2023	-	
19	G - 305	27-03-21	26-10-21	14-03-22	14-02-2023	28-07-2023	15-11-2023	
20	G - 306	06-03-21	26-10-21	25-03-22	31-03-2023	04-12-2023	-	
21	G - 307	06-03-21	26-10-21	25-03-22	14-02-2023	09-08-2023	-	
22	G - 401	06-03-21	10-11-21	15-05-22	31-03-2023	28-07-2023	-	
23	G - 402	27-03-21	10-11-21	25-06-22	19-09-2023	19-09-2023	10-01-2024	
24	G - 403	14-06-21	10-11-21	25-06-22	31-03-2023	13-07-2023	21-01-2024	
25	G - 404	14-06-21	10-11-21	25-06-22	26-04-2023	15-12-2023	-	
26	G - 405	27-03-21	10-11-21	25-06-22	31-03-2023	21-07-2023	-	
27	G - 406	06-03-21	10-11-21	25-06-22	31-03-2023	09-08-2023	-	
28	G - 407	06-03-21	10-11-21	25-06-22	31-03-2023	13-07-2023	-	
29	G - 501	06-03-21	22-12-21	16-07-22	31-03-2023	21-07-2023	-	
30	G - 502	27-03-21	22-12-21	16-07-22	12-04-2023	22-11-2023	-	
31	G - 503	14-06-21	22-12-21	16-07-22	31-03-2023	09-08-2023	-	
32	G - 504	14-06-21	22-12-21	16-07-22	31-03-2023	22-08-2023	-	
33	G - 505	27-03-21	22-12-21	16-07-22	31-03-2023	21-09-2023	15-11-2023	
34	G - 506	06-03-21	22-12-21	16-07-22	31-03-2023	22-11-2023	-	
35	G - 507	06-03-21	22-12-21	01-08-22	31-03-2023	22-11-2023	-	
36	G - 601	06-03-21	14-02-22	16-07-22	31-03-2023	19-09-2023	-	
37	G - 602	27-03-21	14-02-22	16-07-22			-	Unsold
38	G - 603	14-06-21	14-02-22	16-07-22	01-04-2023	19-09-2023	-	
39	G - 604	14-06-21	14-02-22	16-07-22	01-04-2023	19-09-2023	-	
40	G - 605	27-03-21	14-02-22	16-07-22			-	Unsold
41	G - 606	06-03-21	14-02-22	16-07-22			-	Unsold
42	G - 607	06-03-21	14-02-22	01-08-22	01-04-2023	09-08-2023	-	

Certified By

Asst. Eng. Admin

MODI REALTY MALLAPUR LLP

APPROVED BY

PROJECT MANAGER

Project Name		Modiproperties Pvt Ltd		GULMOHAR RESIDENCY					
Prepared By		B.Menakshi							
Prepared Date:		15-Feb-24							
Note:		Prepare the statement for all the Flats in the project.							
Block No		Block - H							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks	
1	H - 101	24-12-21	09-06-22	03-05-2023	27-01-2024			Stage-III works under progress	
2	H - 102	24-12-21	09-06-22	03-05-2023				unsold	
3	H - 103	24-12-21	09-06-22	03-05-2023				unsold	
4	H - 104	24-12-21	09-06-22	03-05-2023				Stage-I work under progress	
5	H - 105	24-12-21	09-06-22	28-06-2023	15-12-2023	15-12-2023			
6	H - 106	24-12-21	09-06-22	03-05-2023				unsold/Mortigage	
7	H - 107	24-12-21	09-06-22	03-05-2023				unsold/Mortigage	
8	H - 201	24-01-22	16-07-22	03-05-2023				unsold/Mortigage	
9	H - 202	24-01-22	23-07-22	03-05-2023				unsold/Mortigage	
10	H - 203	24-01-22	20-06-22	03-05-2023				unsold/Mortigage	
11	H - 204	24-01-22	20-06-22	03-05-2023	10-11-2023	09-02-2024			
12	H - 205	24-01-22	20-06-22	03-05-2023				unsold/Mortigage	
13	H - 206	24-01-22	23-07-22	03-05-2023				unsold/Mortigage	
14	H - 207	24-01-22	16-07-22	15-07-2023	06-11-2023	02-02-2024			
15	H - 301	24-01-22	26-08-22	25-05-2023	24-01-2024	09-02-2024			
16	H - 302	24-01-22	26-08-22	25-05-2023				unsold/Mortigage	
17	H - 303	24-01-22	26-08-22	02-06-2023				Stage-II work under progress	
18	H - 304	24-01-22	23-07-22	25-05-2023	10-11-2023	23-01-2024			
19	H - 305	24-01-22	23-07-22	25-05-2023	10-11-2023	15-12-2023			
20	H - 306	24-01-22	23-07-22	28-06-2023	10-11-2023	15-12-2023			
21	H - 307	24-01-22	26-08-22	25-05-2023	24-01-2024	02-02-2024			
22	H - 401	24-01-22	25-09-22	28-06-2023	09-02-2024			Stage-II work under progress	
23	H - 402	24-01-22	25-09-22	28-06-2023	02-02-2024	09-02-2024			
24	H - 403	24-01-22	08-08-22	28-06-2023				unsold	
25	H - 404	24-01-22	08-08-22	28-06-2023	22-12-2023	02-02-2024			
26	H - 405	24-01-22	08-08-22	28-06-2023				Stage-II works under progress	
27	H - 406	24-01-22	25-09-22	28-06-2023	24-01-2024			Stage-III works under progress	
28	H - 407	24-01-22	25-09-22	28-06-2023	22-12-2023	02-02-2024			
29	H - 501	24-01-22	25-10-22	11-05-2023	24-01-2024			Stage-III works under progress	
30	H - 502	24-01-22	25-10-22	28-06-2023	24-01-2024			Stage-III works under progress	
31	H - 503	24-01-22	30-08-22	28-06-2023				unsold	
32	H - 504	24-01-22	30-08-22	28-06-2023	27-01-2024			Stage-III works under progress	
33	H - 505	24-01-22	30-08-22	28-06-2023	27-01-2024			Stage-III works under progress	
34	H - 506	24-01-22	25-10-22	28-06-2023				Extra specs not received	
35	H - 507	24-01-22	25-10-22	28-06-2023				Stage-I work under progress	
36	H - 601	24-01-22	10-12-22	15-07-2023	27-01-2024			Stage-III works under progress	
37	H - 602	24-01-22	10-12-22	28-06-2023				unsold	
38	H - 603	24-01-22	01-10-22	28-06-2023				unsold	
39	H - 604	24-01-22	01-10-22	28-06-2023				Stage-II work under progress	
40	H - 605	24-01-22	01-10-22	28-06-2023				Stage-II work under progress	
41	H - 606	24-01-22	10-12-22	15-07-2023				unsold	
42	H - 607	24-01-22	10-12-22	28-06-2023				Stage-II work under progress	

Certified By

Asst. Eng. (Civil)

MODIREALTY/MLP/112

APPROVED BY

PROJECT MANAGER