



DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No.:

4409

Date: 15/02/24

To,

M/s. Modi Realty Genome Valley P Thurykapally

Vehicle No.: TS 30TA 551A POND-20240212003

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M20	INWARD	8m ³	8m ³	90000
		Inward No 4241			
		DRN No:			
		DR: 15/02/24			
		DR: Sign			
		Received By:			
		MODI REALTY GENOME VALLEY P			

Receiver's Signature

For R6 Infra

Authorised Signatory

BATCH REPORT - DELIVERY R6 INFRA RMC PLANT

Customer Name :	MODI REALITY GENOME VALLEY LLP	Recipe Name :	M20	Date	15-02-2024
Site Location :	THURKAPALLY	Recipe No :		Order No	
Delivery Note no :	10953			Pump/Dum	PUMP
Transit Mixer No :	TS30TA5514				
Driver Name :				Total M3	:
Start Time	: 08:00 AM			Order Qty	: 8
End Time	: 08:11 AM			With This load :	8

Batch Size	Aggregate												Cement						water		Admixture												
	20 mm			12 mm			SAND 1			SAND 2			CEMENT 1		CEMENT 2		CEMENT 3		water		ADJ.		admixture										
	670			420			820			0			250		70		0		165				2.5										
	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT							
1.00	670	673	0	420	422	0	820	818	0	0	0	0	250	252	70	71	0	0	165	165	0	2.5	2.5	0	0	0							
1.00	670	669	0	420	423	0	820	821	0	0	0	0	250	251	70	73	0	0	165	165	0	2.5	2.5	0	0	0							
1.00	670	669	0	420	423	0	820	820	0	0	0	0	250	249	70	72	0	0	165	165	0	2.5	2.5	0	0	0							
1.00	670	670	0	420	419	0	820	818	0	0	0	0	250	253	70	73	0	0	165	165	0	2.5	2.5	0	0	0							
1.00	670	669	0	420	421	0	820	822	0	0	0	0	250	252	70	71	0	0	165	165	0	2.5	2.5	0	0	0							
1.00	670	672	0	420	418	0	820	820	0	0	0	0	250	250	70	70	0	0	165	165	0	2.5	2.5	0	0	0							
1.00	670	669	0	420	423	0	820	819	0	0	0	0	250	250	70	73	0	0	165	165	0	2.5	2.5	0	0	0							
1.00	670	670	0	420	422	0	820	821	0	0	0	0	250	253	70	69	0	0	165	165	0	2.5	2.5	0	0	0							
Total Act	5361.00			3371.00			6559.00			0.00			2010.00			572.00			0.00			1320.00			0.00			20.00			0.00		
Tot set	5360.00			3360.00			6560.00			0.00			2000.00			560.00			0.00			1320.00			0.00			20.00			0.00		

INWARD

INWARD No: 12561

DATE: 15/02/24

RECEIVED BY: [Signature]

MODI REAL

4280



DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : 4419

Date : 15/02/2024

To, mooi realty. genome valley. 2P

M/s. Vehicle No. : JS304A 4488 - Hyderabad. POVO-2024021003


S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
10	m20		8m ³	80m ³	2400000
Receiver's Signature					
For R6 Infra Authorised Signatory					

INWARD
INWARD No: 4280
MRN No:
Received By:
Sign
Date: 15/02/2024
MOOI REALTY GENOME VALLEY 2P

BATCH REPORT - DELIVERY R6 INFRA RMC PLANT

Customer Name :	MODI REALTY GENOME VALLEY LLP	Receipt Name :	M20	Date	15-02-2024
Site Location :	THURKAPALLY	Receipt No.:		Order No	
Delivery Note no:	10963			Pump/Dum	PUMP
Transit Mixer No :	TS30TA 4488				
Driver Name :				Total M3	:
Start Time	12:40 PM			Order Qty	8
End Time	12:50 PM			With This load :	80

Batch Size	Aggregate										Cement						water		Admixture							
	20 mm			12 mm			SAND 1			SAND 2			CEMENT 1		CEMENT 2		CEMENT 3		water		admixture					
	670			420			820			0			250		70		0		165		ADJ.					
SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT			
1.00	670	668	0	420	420	0	820	819	0	0	0	250	249	70	69	0	0	165	165	0	2.5	2.5	0	0		
1.00	670	669	0	420	422	0	820	818	0	0	0	250	248	70	69	0	0	165	165	0	2.5	2.5	0	0		
1.00	670	671	0	420	418	0	820	819	0	0	0	250	252	70	71	0	0	165	165	0	2.5	2.5	0	0		
1.00	670	673	0	420	418	0	820	819	0	0	0	250	250	70	68	0	0	165	165	0	2.5	2.5	0	0		
1.00	670	670	0	420	420	0	820	821	0	0	0	250	251	70	72	0	0	165	165	0	2.5	2.5	0	0		
1.00	670	668	0	420	419	0	820	820	0	0	0	250	250	70	69	0	0	165	165	0	2.5	2.5	0	0		
1.00	670	669	0	420	423	0	820	823	0	0	0	250	251	70	72	0	0	165	165	0	2.5	2.5	0	0		
1.00	670	672	0	420	421	0	820	820	0	0	0	250	249	70	70	0	0	165	165	0	2.5	2.5	0	0		
Total Act	5360.00			3361.00			6559.00			0.00			2000.00		560.00		0.00		1320.00		0.00		20.00		0.00	
Tot set	5360.00			3360.00			6560.00			0.00			2000.00		560.00		0.00		1320.00		0.00		20.00		0.00	



శ్రీ వాణి ధర్మ కాంఠ

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9390502100

127-
240

VEHICLE No. 15-02-24

No.: 32450

Rs.

13160

Kgs.

DATE:

15-02-24

TIME:

15:34

GROSS

19290

TARE

Kgs.

DATE:

TIME:

NETT

Kgs.

DATE:

TIME:

INWARD

Dr:

OPERATOR'S SIGNATURE

Cell : 9390502100

50
44
40

100

TIME

INMART

420

BV:

51815

OPERATOR'S SIGNATURE

CHITTY G

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MRGV	Block No.:	Towards silt floor VDF flooring purpose
Project:	BRGV	Flat / Villa no.:	
Supplier:	R6 infra	Slab no.:	
Requisition nos.:	20240212003	E. Estimated quantity:	80M3
PO nos.:	20240212003	F. Requisition quantity:	80M3
Sign of Security	Sign of Admin	Sign of Project Manger	G. Actual quantity poured
			H. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15.02.2024	09:36	10:23	10:50	8m3	4409	19200	18920	280			
2	15.02.2024	09:40	10:34	11:01	8m3	4410	19200	18760	440			
3	15.02.2024	09:42	10:47	11:15	8m3	4411	19200	18990	210			
4	15.02.2024	10:53	11:41	12:15	8m3	4413	19200	18840	360			
5	15.02.2024	11:11	11:56	12:35	8m3	4414	19200	19180	20			
6	15.02.2024	11:48	12:44	13:15	8m3	4415	19200	19120	80			
7	15.02.2024	12:23	12:51	13:40	8m3	4416	19200	19190	10			
8	15.02.2024	12:28	13:05	13:32	8m3	4417	19200	19340				
9	15.02.2024	12:54	14:31	14:59	8m3	4418	19200	19420				
10	15.02.2024	13:41	14:59	14:59	8m3	4419	19200	19290				
Total:					80M3		192000	191050	1400			
Remarks	As per purchase order 80M3 but consumed 80M3 .											

APPROVED BY

SYED GOLAM SARWAR
ASSISTANT PROJECT MANAGER
BRGV PVT. LTD.