

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                           |                           |                                         |
|-------------------|---------------------------|---------------------------|-----------------------------------------|
| Company/ firm:    | Modi Reality Mallapur LLP | Block No.: E Block        | Towards Swimming pool Rec works purpose |
| Project:          | Gulmohar Residency        | Flat / Villa no.:         | -                                       |
| Supplier:         | KN Infra                  | Slab no.:                 | Towards Swimming pool Rec works purpose |
| Requisition nos.: | 20240212023               | A. Estimated quantity:    | 50M3(M25)                               |
| PO nos.:          | 20240212033               | B. Requisition quantity:  | 50M3                                    |
|                   | Sign of Admin             | C. Actual quantity poured | 18M3                                    |
|                   | Sign of Project Manger    | D. Difference (C-A)       | 32M3                                    |

Details of RMC pour

| Sl.     | Date                 | Time of dispatch h from RMC plant | Time of receipt at site | Time of pour | Quantity poured | Dc No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|---------|----------------------|-----------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1.      | 16.02.24             | 13:05                             | 14:49                   | 15:05        | 6               | 0320               | 14400                     | 14570                 | +170                        |                                |                                   |                                     |
| 2.      | 16.02.24             | 13:26                             | 16:02                   | 16:20        | 6               | 0322               | 14400                     | 14620                 | +220                        |                                |                                   |                                     |
| 3.      | 16.02.24             | 15:12                             | 19:05                   | 19:15        | 6               | 0323               | 14400                     | 14780                 | +380                        |                                |                                   |                                     |
| 4.      |                      |                                   |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 5.      |                      |                                   |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 6.      |                      |                                   |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| Total:  |                      |                                   |                         |              | 18              |                    | 43200                     | 43970                 | +770                        |                                |                                   |                                     |
| Remarks | Po not to be closed. |                                   |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapilly (V), Kesararam  
Medchel Dist - 501 301

Email : kninfra1@gmail.com  
Ph. No: 9100999994/9100755567

**GLOBAL RMC**  
ENGINEERS CONCRETE

### DELIVERY CHALLAN

Customer Name: **GUMOHAR RESIDENCY**

D.C. No: **0323** Date: **16-02-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4353** Mode: **PUMP**

S.No: Description

Qty

Units

Cum. Qty

Remarks

3 M-25 RMC

6

Cum

18

-

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & customer signatures along with reasons.

Received above material in good condition

Customer Signature

**INWARD**  
WARD NO **15196** Dated **16/02/24**  
MRN NO **80240218016**

Driver Name:

**VINAY**

Signature:

For Office use only

for KN INFRA

Authorised Signatory

Received By... Sign...