

Supplier:	R6 Infra(M25)			Slab no:	chemical block columns&staircase			
Requisition nos:	20240213007			A. Estimated quantity	40m3			
PO nos.:	20240213031			B. Requisition	40m3			
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 28m3 used on (15-02-2024), 7m3					
			D. Difference (C-A)		5m3			

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of Subba poured	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20-02-2024	10:09	10:18	10:55	7m3	5,153	16,800	16,980	-180			
2												
3												
4												
					Total		16,800	16,980	-180			

Remarks	Balanced quantity to be delivered later
---------	---

Note: 1. Report to be sent on a daily basis to Purchase@modiproperties.com and Report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN

SL RMC PLANT
READY-MIX CONCRETE

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **5153**

Date : **20/02/24**

To, **Giv one** : **Rowo;** **2024-02/16-023**

Vehicle No. : **TS08UE4742** **Thusikapally**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	Time:- 10:18	7m ³	7m ³	Pump

MRN-20240221004

INWARD	
Inward No: 3895	Dt: 20/2/24
MRN No:	Dt:
Received By:	Sign: 
CRESCENTIA LABS PVT LTD	

Receiver's Signature

For **SL RMC PLANT**


Authorised Signatory