

Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4545 drive way slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240226003	A. Estimated quantity:	30M3
PO nos.:	20240226003	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
		D. Difference (C-A)	09M3

01 MAR 2024

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + test reports + photographs at site