

Supplier:	R6 Infta(M30)	Slab no:	southern block col-6 casting, chemical block col-2
Requisition nos:	20240219001	A. Estimated quantity	180m ³
PO nos.:	20240219009	B. Requisition	180m ³
Sign of Security	Sign of Admin	C. Actual quantity poured	28m ³ used on(21-02-24), 58.5m ³
		D. Difference (C-A)	93.5m ³

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24-02-2024	11:20	11:30	12:02	7m3	4,537	16,800	17,060	-260			
2	24-02-2024	14:32	14:39	15:25	7m3	4,538	16,800	17,360	-560			
3	24-02-2024	8:05	8:13	9:06	7m3	5,189	16,800	17,000	-200			
4	24-02-2024	10:30	10:38	11:12	7m3	5191	16,800	16,680	120			
5	24-02-2024	13:03	13:11	13:45	7m3	5194	16800	16550	250			
6	24-02-2024	16:31	16:39	17:18	7m3	5199	16800	16890	-90			
7	24-02-2024	17:50	17:58	18:36	7m3	5203	16800	16660	140			
8	24-02-2024	18:16	18:20	18:58	3m3	5204	7200	7690	-490			
9	24-02-2024	20:09	20:17	20:49	6.5m3	5209	15600	15250	350			
				Total	58.5m3		140400	141140	-900			

Remarks Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN

R6 Infra
READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date : 24/02/24

4537

GV ONE

R6 NO 15 - 20240219009

Vehicle No. : TS30TA 5505

TH MRKAPALLY

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value				
1	M30	MRN-20240226011 <table><tr><th colspan="2">INWARD</th></tr><tr><td>Inward No: 3943</td><td>Dt: 24/2/24</td></tr></table>	INWARD		Inward No: 3943	Dt: 24/2/24	7m ³	7m ³	Pump
INWARD									
Inward No: 3943	Dt: 24/2/24								

Receiver's Signature

For **R6 Infra**

Authorised Signatory

CRESCENTIA LABS PVT LTD