

Supplier:	R6 Infra(M30)			Slab no:	southern block col-6 casting, chemical block col-2							
Requisition nos:	20240219001			A. Estimated quantity	180m3							
PO nos:	20240219009			B. Requisition	180m3							
Sign of Security	Sign of Admin	Sign of Project Manager		C. Actual quantity poured	28m3 used on (21-02-24), 58.5m3 used on (24-02-24), 42m3							
Details of RMC pour				D. Difference (C-A)	51.5m3							
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27-02-2024	10:40	10:50	11:20	7m3	4,545	16,800	16,720	80			
2	27-02-2024	12:50	13:00	13:31	7m3	4,550	16,800	17,360	-560			
3	27-02-2024	13:30	13:40	14:28	7m3	4,552	16,800	17,200	-400			
4	27-02-2024	14:20	14:30	15:13	7m3	4,553	16,800	16,990	-190			
5	27-02-2024	18:20	18:30	19:05	7m3	4,555	16,800	17,030	-230			
6	27-02-2024	19:20	19:30	20:20	7m3	4,558	16,800	17,100	-300			
7												
Total					42m3		100800	102400	-1,600			
Remarks				Balanced quantity to be delivered later								

Note: 1. Report to be sent on a daily basis to purchase@modiproproperties.com and report-audit@modiproproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400Kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN

R6 Infra

READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

4545

Date: 27-02-2024

car one thukkapally

Pownd-20240219009

Vehicle No.: TS 08 UK 2590

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M-30	<u>—————</u>	7cm ³	7cm ³	80000
INWARD Inward No: <u>3960</u> Dt: <u>27/2/24</u> SARN No: _____ Received By: _____ Sign: <u>[Signature]</u> CRESCENTIALABS PVT LTD For R6 Infra Authorised Signatory <u>Suresh</u> Receiver's Signature					