

Supplier:	R6 Infra(M15)			Slab no:	North east water sump pcc			
Requisition nos:	20240223005			A. Estimated quantity	32m3			
PO nos.:	20240223001			B. Requisition	32m3			
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured		28m3			
			D. Difference (C-A)		4m3			

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27-02-2024	10:10	10:20	10:10	7m3	4,559	16,800	16,670	130			
2	27-02-2024	10:30	10:40	10:13	7m3	4,560	16,800	16,770	30			
3	27-02-2024	10:45	10:55	10:30	7m3	4,561	16,800	16,360	440			
4	27-02-2024	11:45	11:55	12:41	7m3	4562	16,800	16,520	280			
					Total	32m3	67200	66320	880			

Remarks	po to be closed	28m3
---------	-----------------	------

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

C. No. : **4559**

Date : 27-02-2024

M/s. g v one infrastructure pvt ltd P.O. No. 20240223001
Vehicle No. : TS68DK-259D

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

15 bags

MRN-20240223003

INWARD

Inward No: 3966 Dt: 27/2/24

MRN No:

Dt:

Received By:

Sign:

Receiver's Signature

CRESCENTIA LABS PVT LTD

For **R6 Infra**

Authorised Signator