

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main Block
Project:	Nextopols	Flat / Villa no.:	Terrace Duct Slab purpose
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20240209009	A. Estimated quantity:	125 M3
PO nos.:	20240209044	B. Requisition quantity:	125 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	12 M3
Details of RMC pour	Sign of Project Manger	D. Difference (C-A)	113 M3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	02.03.2024	12:10	13:10	13:25	07	4604	16800	17110	-			
2.	02.03.2024	14:35	15:30	16:05	05	4607	12000	12490	-			
3.												
4.												
5.												
6.												
7.												
Total:					12		28800	29600				
Remarks	As per quantity ordered 125 M3 consumed 12 M3.											

Note: 1. Report to be sent on a daily basis to purchase@mrhproperties.com and report@mrhproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.