



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **4597**

Date : 01/03/24

To, GN ONE

M/s. QONOI - 20240219009

Vehicle No. : T530TASS14

Thurkappally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	<u>MRN-20240302017</u> INWARD Inward No: 3990 Dt: 01/3/24	8m ³	8m ³	80000

Receiver's Signature

MRN No:	Dt:
Received By:	Sign:
CRESCENTIALABS PVT LTD	

For **R6 Infra**

Authorized Signatory

Supplier:	R6 Infra(M30)					Slab no:	southern block col-6 casting					
Requisition nos:	20240219001					A. Estimated quantity	180m3					
PO nos.:	20240219009					B. Requisition	180m3					
Sign of Security	Sign of Admin	Sign of Project Manager				C. Actual quantity poured	28m3 used on(21-02-24),58.5m3 used on (24-02-24),42m3(27-02-24),10.5m3					
						D. Difference (C-A)	41m3					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01-03-2024	16:00	16:10	16:52	8m3	4,597	19,200	19,510	-310			
2	01-03-2024	20:45	20:50	21:18	2.5m3	4,598	6,000	6,100	-100			
3												
4												
				Total	10.5m3		25200	25610	-410			
Remarks		Balanced quantity to be delivered later										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Note: 1. Report to be sent on a daily basis to purchase@modiproproperties.com and report-audit@modiproproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.