

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	E Block Part slab 2 concreting use purpose
Supplier:	KN INFRA	Slab no.:	-
Requisition nos.:	20240226028	A. Estimated quantity:	150M3(M20)
PO nos.:	20240226032	B. Requisition quantity:	150M3
	Sign of Admin	C. Actual quantity poured	128M3
		D. Difference (C-A)	22M3
	Sign of Project Manager		
			

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.03.24	08:06	09:44	09:55	8	0001	19200	19180	-20			
2.	01.03.24	08:22	10:05	10:20	8	0002	19200	19400	+200			
3.	01.03.24	08:44	10:07	10:35	8	0003	19200	19260	+60			
4.	01.03.24	09:51	11:17	11:30	8	0004	19200	19340	+140			
5.	01.03.24	10:09	12:16	12:30	8	0005	19200	19160	-40			
6.	01.03.24	10:37	13:16	13:30	8	0006	19200	19010	-190			
7.	01.03.24	11:11	13:42	14:01	8	0008	19200	19220	+20			
8.	01.03.24	11:29	14:04	14:10	8	0010	19200	19480	+280			
9.	01.03.24	12:05	14:29	14:40	8	0011	19200	19460	+260			
10.	01.03.24	12:13	14:46	14:58	8	0012	19200	19420	+220			
11.	01.03.24	13:13	15:11	15:30	8	0014	19200	19590	+390			
12.	01.03.24	14:32	15:28	15:40	8	0016	19200	19480	+280			
13.	01.03.24	14:47	15:52	16:05	8	0017	19200	19450	+250			
14.	01.03.24	15:35	16:16	16:30	8	0020	19200	19920	+720			
15.	01.03.24	16:55	19:44	20:05	8	0024	19200	19630	+430			

16.	11.03.24	15:07	19:10	19:20	6	0185	14400	14650	+250				
17.	11.03.24	17:25	19:12	19:30	2	0188	4200	5030	+830				
Total:					128M3		306600	310680	+4080				
Remarks	Po not to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

P-6-20240226032

Survey No: 294, Ramapally (V), Keesara(M)
Medchal Dist - 501 301

GLOBAL RMC
ENGINEERS CONCRETE

Email : kninfra1@gmail.com
ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY

D.C. No: 0185

Date: 11-03-2024

Delivery Site: MALLAPUR

Truck No: TS08UG4350

Mode: PUMP

S.No: Description

Qty

Units

Cum. Qty

Remarks

1

M 20 RMC

6

Cum

6

-

Other Documents Enclosed:

1)
2)

For Office use only

Driver Name:

VINAY

Signature:

Note: No alterations will be accepted without supplier &
Customer Signatures alongwith reasons.

Received above material in good condition

WARD NO. 15346

2024031020

Customer Signature

for KN INFRA

Authorised Signatory

Received By...

Signature

Survey No: 294, Ramapally (V), Keesara(M)

Medchal Dist - 501 301



Email: knintra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0188		Date: 11-03-2024	
Delivery Site: MALLAPUR			Truck No: TS08U4352		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks	
2	M 20 RMC	2	Cum	8		
Other Documents Enclosed:			For Office use only			
1)			Driver Name:		KAIF	
2)			Signature:			
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.						
Received above material in good condition			for KN INFRA			
Customer Signature			Authorized Signatory			

INWARD
Ward No 15349 DL 11/3/24
2024031020
Received By...

TOTAL																			
Act	0.0	1600.0	800.0	1337.0	0.0	0.0	500.0	180.0	0.0	0.0	0.0	317.0	0.0	0.0	0.0	4.0	0.0	0.0	0.0
Tar	0.0	1600.0	800.0	1340.0	0.0	0.0	500.0	180.0	0.0	0.0	0.0	320.0	0.0	0.0	0.0	4.0	0.0	0.0	0.0

Moisture Correction & Other Component Corection