

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards Swimming pool Rcc works purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards Swimming pool Rcc works purpose
Requisition nos.:	20240212023	A. Estimated quantity:	50M3(M25)
PO nos.:	20240212033	B. Requisition quantity:	50M3
	Sign of Admin	C. Actual quantity poured	18M3
	Sign of Project Manager	D. Difference (C-A)	32M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	16.02.24	13:05	14:49	15:05	6	0320	14400	14570	+170			
2.	16.02.24	13:26	16:02	16:20	6	0322	14400	14620	+220			
3.	16.02.24	15:12	19:05	19:15	6	0323	14400	14780	+380			
4.	11.03.24	09:00	11:17	11:30	8	0177	19200	19130	-70			
5.	11.03.23	10:58	13:08	13:25	8	0179	19200	19420	+220			
6.	11.03.23	13:24	14:57	15:05	4	0180	9600	9670	-70			
Total:					38		91200	92190	-990			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports - test reports + photographs at

P-6-20240212033

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0177** Date: **11-03-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4349** Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-25 RMC	8	Cum	8	-

Other Documents Enclosed:

For Office use only

1)

Driver Name: **P.MALLESH**

2)

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

for KN INFRA

Customer Signature

Authorised Signatory

WARD NO. **15335, 11312**
MALLAPUR
RECEIVED BY **20240311001**
RECEIVED BY **20240311001**

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0179		Date: 11-03-2024
Delivery Site: MALLAPUR			Truck No: TS08UG5053		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 25 RMC	8	Cum	16	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: SAIDULU		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for KN INFRA		
Customer Signature			Authorised Signatory		

Ward No. 15338
MALLAPUR
20240311001
Received By

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email: kninfra1@gmail.com
Ph. No: 9100999994/9100755567



DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0180		Date: 11-03-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4354		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M 25 RMC	4	Cum	20	
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		B.SANTOSH
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for KN INFRA		
Customer Signature			Authorized Signatory		

MODI REALTY MALLAPUR
Ward No. **15339**
MRN No. **2024034001**
Received By...
Signature...

TOTAL

Act	0.0	3208.0	1645.0	2685.0	0.0	0.0	1124.0	205.0	0.0	0.0	0.0	686.0	0.0	0.0	0.0	8.0	0.0	0.0	0.0
-----	-----	--------	--------	--------	-----	-----	--------	-------	-----	-----	-----	-------	-----	-----	-----	-----	-----	-----	-----