

Prepared by:	Venkateshwarlu.P		
Report Date	14.03.2024		
Site	GMR		
PO/WO not prepared 3 working days after requisition:			
Requisition No	Requisition Date	Material Descsription	Purchase Officer - Remarks
20231218027	18-12-2023	tennis table	Online purchase
20240223014	23-02-2024	Fire rated doors	Quotes to be received
20240229036	29-02-2024	Tor steel	Waiting for MD approval
20240304027	04-03-2024	MI camaras	PO has cancelled
20240304055	04-03-2024	Water meter	Waiting for MD approval
20240306039	06-03-2024	Lift 3 rd lift	Waiting for MD approval
20240307071	07-03-2024	Myk latricate	PO Has done
PO No.	PO Date	Item Description	Details of discussion with supplier & expected date of delivery
93052	15-10-2022	Electrical power supply(E,F,club house)	Work under progress
20230619013	19-06-2023	Lift C block	Work Under process
20230619014	19-06-2023	Lift D block	Work Under process
20230619015	19-06-2023	Lift F block	Work Under process
20230619016	19-06-2023	Lift G block	Work Under process
20230703023	03-07-2023	H block down comers	Work completed,
20230821046	21-08-2023	Swimming pool Equipment	Site not yet ready
20230821047	21-08-2023	Swimming pool Equipment	Site not yet ready
20230821048	21-08-2023	Swimming pool Equipment	Site not yet ready
20230821049	21-08-2023	Swimming pool Equipment	Site not yet ready
20230821050	21-08-2023	Swimming pool Equipment	Site not yet ready
20230821045	21-08-2023	Swimming pool filter plant	Site not yet ready
20230821044	21-08-2023	Swimming pool filter plant	Site not yet ready
20240124008	24-01-2024	Cera Board	Part Material delivered work under progress
20240125031	25-01-2024	E block lifts	Site not yet ready
20240127034	27-01-2024	RMC M25	Work under progress
20240212033	12-02-2024	RMC M25	Work under progress
20240214028	14-02-2024	Swimming pool Construction shuttering	Work under progress
20240214027	14-02-2024	Pcc swimming pool	Work under progress
20240214029	14-02-2024	E block slab -2	Work under progress
20240223016	22-02-2024	VDF flooring	Work under progress
20240223034	23-02-2024	SS railing	Work under progress
20240226032	26-02-2024	RMC M20	Work under progress
20240227049	27-02-2024	E-block-COI-1 shuttering	Work under progress
20240227050	27-02-2024	E&H north side driveway work order	Work under progress
20240229010	29-02-2024	Chimmy	Stock will come on Monday to supplier
20240229011	29-02-2024	Hob	Stock will come on Monday to supplier
20240229053	29-02-2024	Flush doors	Delivered
20240305015	29-02-2024	Flush doors	Delivered
20240229036	29-02-2024	Starter 3phase	Supplier delivery by wedensday
20240305021	04-03-2024	Swimming pooool LS work	Work under progress
20240306006	06-03-2024	CPshort body,extension nipple	Part delivered
20240306009	06-03-2024	CPshort body,extension nipple	Part delivered

20240306012	06-03-2024	Tan brown granite	Part material delivered balance arranging for men and vehicle
20240306045	06-03-2024	LED square lights	Supplier delivery by wedensday
20240307055	07-03-2024	Panel doors	Delivered
20240307060	07-03-2024	Wall putty gypsum	Ready at MHPL for lifting
20240308001	07-03-2024	White cement	Delivered
20240307056	07-03-2024	Tiles C-503	Part Material has delivered
20240307038	07-03-2024	Tiles C-503	Part Material has delivered