

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	-
Project:	Nextopols	Flat / Villa no.:	UG Sump, Pump Room Top Slab
Supplier:	R6 Infa	Slab no.:	-
Requisition nos.:	20240209009	A. Estimated quantity:	125 M3
PO nos.:	20240209044	B. Requisition quantity:	125 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	40 M3
		D. Difference (C-A)	85 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	12.03.2024	07:30	08:40	08:50	08	4741	19200	19470	-			
2.	12.03.2024	07:51	08:55	09:10	08	4742	19200	19540	-			
3.	12.03.2024	08:11	09:10	09:15	08	4743	19200	19740	-			
4.	12.03.2024	09:21	10:30	10:40	08	4744	19200	19580	-			
5.	12.03.2024	09:40	10:45	10:55	08	4745	19200	19870	-			
6.												
7.												
Total:					40		96000	98200	-			
Remarks	As per quantity ordered 125 M3 consumed 40 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.