

Supplier:	R6 Infra(M30)			Slab no:	southern block col-6 casting							
Requisition nos:	20240219001			A. Estimated quantity	180m ³							
PO nos.:	20240219009			B. Requisition	180m ³							
Sign of Security	Sign of Admin	Sign of Project Manager		C. Actual quantity poured	28m ³ used on (21-02-24), 58.5m ³ used on (24-02-24), 42m ³ (27-02-24), 10.5m ³ (01-03-24), 43 m ³							
Details of RMC pour			D. Difference (C-A)		2m ³ exceed							
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	14-03-2024	7:38	7:46	8:46	7m ³	5,557	16,800	16,560	240			
2	14-03-2024	8:59	9:07	10:10	7m ³	5,559	16,800	16,910	-110			
3	14-03-2024	11:01	11:09	11:44	7m ³	5,561	16,800	16,840	-40			
4	14-03-2024	14:08	14:16	14:57	7m ³	5567	16,800	16,830	-39			
5	14-03-2024	15:30	15:39	16:32	8m ³	5569	19200	19180	-38			
6	14-03-2024	17:48	17:56	18:34	7m ³	5571	16800	14850	-37			
8												
Remarks				Total	43m ³		103200	101170	-24			

Note: 1. Report to be sent on a daily basis to purchase and transport and report and transport and report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



SL RMC PLANT

READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

PO:

D.C. No.: **5557**
To,
M/s.

Gv one

Date: 24/03/24
Rano - 2024-0219-009

Vehicle No.: ~~16~~ 16 TH OHGO

Thusto Pally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time - 7:46 MKN → 20240315005	7m ³	7m ³	Pump

INWARD

Inward No: 4107 Dt: 14/3/24

Received by:

Sign:

CRESCENTIALABS PVT LTD

Receiver's Signature

For **SL RMC PLANT**

Authorised Signatory