

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards slab between E&H Block concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards slab between E&H Block concreting purpose
Requisition nos.:	20240314035	A. Estimated quantity:	45M3(M20)
PO nos.:	20240314046	B. Requisition quantity:	45M3
	Sign of Admin	C. Actual quantity poured	13M3
	Sign of Project Manger	D. Difference (C-A)	32M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.03.24	14:47	15:30	15:45	7	0328	16800	17100	-300			
2.	16.03.24	15:28	21:07	21:20	6	0329	14400	14340	-60			
3.												
4.												
5.												
6.												
Total:					13		31200	31440	-360			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

P.O-20240314046

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0328		Date: 16-03-2024
Delivery Site: MALLAPUR			Truck No: TS08UG7853		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M 20 RMC	7	Cum	28	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: BR.SANTOSH		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons			Signature:		
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR LLP
 15371016/03/24
 20240316026
 MRN NO
 RECEIVED BY...

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0329		Date: 16-03-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4350		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
5	M 20 RMC	6	Cum	34	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		VINAY
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			 Authorised Signatory		

INWARD
MOD REALTY MAIL APR 11 1994
Ward No. 15375 DL 1613/24
MRN NO. 20240316026
Received By: [Signature] Sign: [Signature]

257	0	800	400	672	0	0	250	90	0	0	0	172	0	0	0	2	0	0
-----	---	-----	-----	-----	---	---	-----	----	---	---	---	-----	---	---	---	---	---	---